

MINUTES OF THE 28th MEETING OF THE STEERING COMMITTEE ON INTEGRATED WATERSHED MANAGEMENT PROGRAMME HELD ON 3.9.2012 AT NIRMAN BHAVAN, DEPARTMENT OF LAND RESOURCES, NEW DELHI

The 28th meeting of the Steering Committee on Integrated Watershed Management Programme (IWMP) was held on 3.9.2012 under the chairpersonship of Secretary (LR) in the Committee Room of Department of Land Resources at NBO Building, Nirman Bhavan, New Delhi. The list of participants is at **Annexure-I**.

2. The Secretary welcomed the participants. She expressed her concern over huge unspent balance lying with States and urged the State representatives to speed up the implementation of IWMP projects. She also stated that data entry in online MIS is not being filled up as per instructions. She advised the States for trainings of staff, preferably the permanent staff, in MIS entry. The Chairperson instructed the NIC to issue necessary instruction to their State representatives to meet CEO, SLNA for better coordination in MIS related works. The Secretary LR informed the State representatives regarding constitution of Committee to revisit Common Guidelines and asked them to flag any issue relating to change in common guidelines. Thereafter, the Committee reviewed the progress of implementation of IWMP in the States of Odisha, Rajasthan, Karnataka, Tripura, Uttar Pradesh & Nagaland.

3. Odisha:

The Director, OWDM, cum CEO, SLNA Odisha made the presentation on performance of the IWMP projects sanctioned to State during 2009-10, 2010-11 & 2011-12 for 195 projects covering 10.65 lakh ha. The State was allocated a tentative target of 2.06 lakh ha for 2012-13 by DoLR.

(i) The online status of IWMP-MIS was satisfactory. All the WCDCs and PIAs account have been created, State share has been released to all the projects, funds have been released from SLNA to WCDC and from WCDCs to PIAs and data entry for the Physical and Financial achievement has started in projects.

(ii) Committee opined that the CEO, SLNA, Odisha should have incorporated the watershed map of the entire state in the presentation. Regarding the progress of ongoing 94 Hariyali projects, Director, OWDM assured to complete the projects by November, 2012.

(iii) State has 65 pending UCs of Rs 38.82 crore. Director, OWDM assured to submit the pending UCs by November, 2012.

(iv) State has identified 381 non performing projects for foreclosure. CEO, SLNA assured the committee to submit all the requisite documents by 31.10. 2012.

(v) It was observed that the State had made good progress in positioning the experts and staff at various levels. Out of total requirement of 2735 experts and staff, 2652 are actually engaged.

(vi) The Director, OWDM informed the Committee that DPRs for all the 65 projects sanctioned during 2009-10 have been prepared and 40 DPRs were uploaded on the website. Out of 62 projects sanctioned during 2010-11, 45 DPRs have been prepared. However, for 68 projects sanctioned during 2011-12, the State representative assured to complete preparation of the DPRs by 30.09.2012.

(vii) The Committee observed that for projects under IAP districts, SLNA has justified the cost norm per ha of the projects as Rs.15000/-.

(viii) The CEO SLNA, Odisha informed that the State has submitted its Annual Fund Requirement for the year 2012-13. However, he had requested that requirement for the IIIrd Quarter may also be considered while releasing the funds as the IInd Quarter will end soon. Secretary (LR) directed the Watershed Division to consider the request of the States for the IIIrd Quarter also for releasing the funds as the IIIrd Quarter is on the anvil.

(ix) After detailed deliberations, the Committee appraised & cleared 39 projects covering an area of **2.12129** lakh ha in 19 Districts of Odisha for the year 2012-13. The list of projects appraised & cleared is at **Annexure-II**.

(x) A pictorial booklet on showcasing innovations in Odisha Watersheds was released by Secretary (LR).

4. Rajasthan

(i) The CEO SLNA made the presentation on project proposals for the year 2012-13 under IWMP. The SLNA proposed to treat 145 projects in 31 districts over an area of 7.87603 lakh ha against the allocated target of 7.59 lakh ha.

(ii) The online status of IWMP-MIS was not satisfactory, as out of 604 sanctioned projects only 19 projects have started entries for the Physical and Financial plan / Achievement. Base line survey data entry of only 252 projects has been entered and fund release from WCDC to PIA and WC has been entered in only 399 projects. CEO, SLNA requested for MIS Training for the officers and staff of SLNA/ WCDCs and PIAs soon and assured to update and complete the data entry in IWMP-MIS within September, 2012.

(iii) Regarding the progress of ongoing Hariyali projects, CEO, SLNA assured to complete the balance works of 985 ongoing Hariyali projects by September, 2012.

(iv) State has 33 no. of pending UCs of Rs 37.79 crore. CEO, SLNA assured to submit the pending UCs by 31st October, 2012.

(v) State has identified 42 non performing projects for foreclosure and assured to submit the requisite documents within September, 2012.

(vi) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that at WCDC level only 43 experts and staff were engaged against the target of 96. Out of total requirement of 2921 experts and staff 2144 are actually engaged. CEO,SLNA, Rajasthan informed that 273 posts of Executive Engineers, Assistant Engineers and Junior Engineers are lying vacant in the Soil Conservation Department all over Rajasthan and the engineers of the Department posted in MGNREGS are holding additional charge for IWMP.

(vii) The CEO, SLNA informed the Committee that DPRs for all the 162 projects sanctioned during 2009-10 have been prepared and uploaded on website. Out of 213 projects sanctioned during 2010-11, DPRs for only 140 projects have been prepared and out of these, 131 DPRs have been uploaded on the website. However, for Projects sanctioned during 2011-12, CEO, SLNA assured the Committee to complete the 229 DPRs by March, 2013.

(viii) After detailed deliberations the Committee appraised 145 projects covering an area of **7.876 lakh** ha in 31 Districts of Rajasthan for the year 2012-13 and directed State representatives to ensure updation/ completion of data entry in IWMP-MIS by September, 2012. State representative assured to update/ complete data entries by September, 2012. The list of projects appraised & cleared is at **Annexure-II**.

5. Karnataka

(i) The Director, Watershed Development Department, Government of Karnataka made a presentation on the progress of the IWMP projects sanctioned to State during 2009-10, 2010-11 & 2011-12. The State has proposed to treat 68 projects over an area of 3.32 lakh ha against the allocated target of 3.21 lakh ha for 2012-13. Out of these 68 projects, 23 projects covering an area of 1.06 lakh ha have already been appraised and cleared by the Steering Committee in its 20th meeting held on 18.08.2011 as additional projects for 2011-12. However, due to non availability of budget, funds were not released for these additional projects. SLNA Karnataka has now proposed to take these as current year (i.e. 2012-13) projects.

(ii) The progress in the engagement of experts & staff in the dedicated institutions set up at different levels was found to be satisfactory. Though the progress of capacity building of various stakeholders is satisfactory, the Chairperson of the Committee observed that the online status of IWMP-MIS is not upto the mark. She expressed her concern and directed State representative to complete entry in IWMP-MIS without further delay. The Director, Watershed Development Department, Government of Karnataka assured to complete all the pending data entry in MIS within 15 days.

(iii) It was informed that EPAs for the projects sanctioned during 2009-10 have been completed and project works have been started. EPAs for the projects sanctioned during 2010-11 will be completed very soon.

(iv) An amount of Rs. 177.70 crore has been spent against the available funds of Rs. 268.89 crore for the projects sanctioned during 2009-10 and for the 2010-11 projects, an amount of Rs.85.62 crore has been spent against the total available funds of Rs. 141.026 crore. As regards the projects sanctioned during 2011-12, an amount of Rs.9.52 crore has been spent against the total available funds of Rs. 42.82 crore.

(v) The Director, Watershed Development Department mentioned that DPRs have been prepared for all the 246 projects sanctioned in 2009-10 & 2010-11 and uploaded on the website. DPRs for the projects sanctioned in 2011-12 will be completed by March, 2013.

(vi) Regarding pre-IWMP projects (DPAP, DDP & IWDP), the State representative assured to comply on the observations of DoLR and furnish the pending documents at

the earliest. He assured to furnish all the pending UCs by November, 2012. He also assured to furnish proposals for claiming the pending installments in all the remaining ongoing projects by October, 2012. With reference to foreclosed pre-IWMP projects, it was informed that all relevant documents will be furnished by November, 2012.

(vii) A brief overview of the EPAs and some of the works undertaken was also presented before the committee.

(viii) Thereafter, Director, Watershed Development Department made a presentation of district-wise projects proposed to be taken up for 2012-13. The Committee deliberated upon the proposals of the SLNA, Karnataka and appraised & cleared 45 projects covering an area of 2.26 lakh ha. only in 22 Districts of Karnataka for the year 2012-13. The total of 68 projects (23 projects appraised & cleared on 18.08.2011 and 45 projects appraised & cleared now) covering an area of 3.32 lakh ha were considered by the committee for implementation during 2012-13. The list of projects appraised & cleared is at **Annexure-II**.

6. Tripura :

(i) The CEO, SLNA, made the presentation on performance of the IWMP projects sanctioned to State during 2009-10, 2010-11, 2011-12. The CEO, SLNA proposed to take up new projects covering a total area of 0.21328 lakh ha during the year 2012-13 against the minimum tentative target of 0.36 lakh ha. allocated by DoLR.

(ii) The Committee observed that out of 31 sanctioned projects 20 projects have started entries for the Physical and Financial plan / Achievement. Base line survey data entry of 20 projects has been entered. The State representative was directed to ensure completion/ updation of the remaining entries. He assured to update/ complete the data entries within September, 2012.

(iii) Regarding the progress of ongoing Hariyali projects, CEO, SLNA said that all efforts will be made to complete the 6 ongoing projects by December, 2012.

(iv) State has identified 16 non performing projects for foreclosure and assured to submit the requisite documents by 15.10.2012.

(v) State has 6 no. of pending UCs of Rs 2.73 crore. CEO, SLNA assured to submit the pending UCs up of 31.12.2012.

(vi) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that out of total requirement of 243 experts and staffs 213 are actually engaged.

(vii) The State representative informed the Committee that DPRs for all the 10 projects sanctioned during 2009-10 have been prepared and uploaded in the website. Out of 10 projects sanctioned during 2010-11, 9 DPRs have been prepared and uploaded on the website. Regarding 11 projects sanctioned during 2011-12, CEO, SLNA assured the Committee to complete and upload these DPRs on the website by December, 2012.

(viii) After detailed deliberations, the Committee appraised & cleared 6 projects covering an area of **0.21328** lakh ha in 4 Districts of Tripura for the year 2012-13. The list of projects appraised & cleared is at **Annexure-II**

7. Uttar Pradesh

(i) Principal Secretary, Dept. of Land Development & Water Resources, Uttar Pradesh made a presentation on the progress of ongoing watershed projects in the State. He proposed to take up new projects covering a total area of 3.18 lakh ha during the year 2012-13 against the minimum tentative target of 3.13 lakh ha allocated by DoLR.

(ii) The Committee observed that online status of IWMP-MIS was not satisfactory, as out of 302 sanctioned projects only 177 projects have started entries for the Physical and Financial plan / Achievement while the base line survey data has been entered for only 176 project.

(iii) Regarding the progress of 4 ongoing DPAP projects, the State representative informed the committee that the proposal for release of next installment will be submitted by 30.09.2012. He assured to submit the 113 pending UCs amounting to Rs 42.56 crore by November, 2012 and also to submit the requisite documents for foreclosure of the identified 114 non performing pre-IWMP projects by November, 2012.

(iv) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that the State had made

satisfactory progress in positioning the experts and staff at various levels. Out of total requirement of 5815 experts and staff 5694 are actually engaged.

(v) While reviewing the progress of Watershed works, the committee observed that though the engagement of staff at project level is complete, the Physical progress of works is not satisfactory. The Principal Secretary, Govt. of Uttar Pradesh assured the Committee to expedite the pace of implementation of the Projects.

(vi) The State representative further informed the Committee that DPRs for all the 66 projects sanctioned during 2009-10 have been prepared and uploaded in website. All the DPRs for 183 projects sanctioned during 2010-11 have been prepared but only 177 have been uploaded on the website. The remaining DPRs will be uploaded by end of September 2012. For 174 Projects sanctioned during 2011-12 the DPR preparation is under progress. The Principal Secretary, Govt. of Uttar Pradesh assured the Committee that the remaining DPRs would be completed by December, 2012.

(vii) After detailed deliberations, Committee appraised 64 projects covering an area of **3.18018 lakh** ha in 49 Districts of Uttar Pradesh for the year 2012-13. The list of projects appraised & cleared is at **Annexure-II**

8. Nagaland :

(i) The Secretary, Land Resources Development Department (LRD), Nagaland made the presentation on performance of the IWMP projects sanctioned to State during 2009-10, 2010-11, 2011-12. He proposed to take up new projects covering a total area of 0.69 lakh ha during the year 2012-13 against the minimum tentative target of 0.63 lakh ha. allocated by DoLR.

(ii) The Committee observed that out of 61 sanctioned projects 37 projects have started entries for the Physical and Financial plan / Achievement. Base- line survey data entry of 36 projects has been entered. Secretary, LRD assured the committee to update/ complete the data entry in IWMP- MIS within September, 2012.

(iii) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that the State had made satisfactory progress in positioning the experts and staff at various levels. Out of total requirement of 925 experts and staff, all have been engaged.

(iv) The State representative informed the Committee that DPRs for all the 22 projects sanctioned during 2009-10 have been prepared and uploaded on the website. Out of 19 projects sanctioned during 2010-11, all the 19 DPRs have been prepared and uploaded. Out of 20 projects sanctioned during 2011-12, CEO SLNA assured the Committee to complete the remaining DPRs and upload them on the departmental website by December, 2012.

(v) After detailed deliberations, the Committee appraised and cleared 17 projects covering an area of **0.69** lakh ha in 10 Districts of Nagaland for the year 2012-13. The list of projects appraised & cleared is at **Annexure-II**.

9. The list of projects appraised and cleared by the Committee, so far, for the year 2012-13 is at **Annexure-III**.

The meeting ended with a vote of thanks, to the Chair.

List of participants in the 28th meeting of the Steering Committee on Integrated Watershed Management Programme held on 3.09.2012 at Nirman Bhavan, Department of Land Resources, New Delhi

1. Smt. Anita Chaudhary, Secretary (LR), DoLR - In Chair
2. Shri. Prabhudayal Meena, Additional Secretary, DoLR
3. Dr. Savita Anand, JS (WM), DoLR
4. Shri. V.M.Arora, Director, DoLR
5. Shri. Jagdish Singh, DIGF, DoLR
6. Smt. Arti Chaudhary , AIGF, DoLR
7. Dr. C.P .Reddy, DC, DoLR
8. Shri. Naveen Agrawal, Principal System Analyst, NIC, New Delhi
9. Shri. S.P. Vashishth, Director (MGNREGA), MORD
10. Dr Dinesh Chand, Additional Advisor, (PHE), Ministry of Drinking Water and Sanitation.
11. Shri. G.B.Reddy, OWDM, Special Secretary, Govt. of Odisha
12. Shri. Kumar Kamlesh, Principle Secretary, Department of Land Development and Water Resources, Govt. of U.P.
13. Shri. Anand Kumar Singh, Joint Secretary and CEO-SLNA, Department of LDWR, Govt. of U.P.
14. Shri. Ugrasen Shahi, Joint Director, Department of LDWR, Govt. of U.P.
15. Dr. K.H.Anantha, Scientist, ICRISAT, Hyderabad.
16. Shri. H.S.Lohan, Technical Expert, SLNA Haryana.
17. Dr A. Rajanna, Director SLNA Karnataka.
18. Smt. Pramila Surana, CEO-SLNA, Rajasthan.
19. Dr.G.H.Shah, CEO-SLNA, Jammu & Kashmir
20. Shri. Mhathung Yanthan, CEO-SLNA, Nagaland.
21. Shri. Saradindu Das, CEO-SLNA Tripura.
22. Shri. Mukesh Kumar, Assistant Professor, School of Agriculture, IGNOU.
23. Dr. S.K.Gupta, Scientist, Central Ground Water Board, New Delhi.
24. Hmangaihzuali, Junior Project Officer, Department of Rural Development.
25. Shri. Virendra Singh, Addl. Commissioner(RFS), Ministry of Agriculture
26. Shri. M.V.Ramchandrudu, WASSAN, Hyderabad
27. Smt. Juan R.Blah, AGM, NABARD, New Delhi.

28. Shri. Rajesh Bhandari, Deputy Director, SLNA, Rajasthan
29. Shri. Arun Surana, Deputy Director, Watershed Development and Soil Conservation, Rajasthan
30. Shri. Sushil Yadav, Assistance Engineer, Watershed Development and Soil Conservation, Rajasthan
31. Shri. S.K.Bohidar, Manager, Odisha Watershed Development Mission.
32. Shri. Sudarshon Yadav, Joint Director, Department of LDWR, Govt. of U.P.
33. Dr. H.P. Chaudhary, Technical Expert, SLDC. U.P.
34. Shri. Neeraj Kumar Shrivastava, Deputy Director, Agriculture Department, Govt. of U.P.
35. Shri. Vikas Rastogi, Technical Expert, SLDC. U.P.
36. Shri. Saravajit Kumar, Under Secretary, DoLR.
37. Shri. Naveen L.R., Agriculture Officer, Watershed Development Department, Karnataka.
38. Shri. Rampat, Consultant (Finance), DoLR
39. Shri. B.S.Chahalia, Consultant, DDP, DoLR.
40. Shri. Kumar Garison, Section Officer, DoLR
41. Shri. Manish S. Pawar, Technical Expert, DoLR
42. Shri. Yashpal Singh Narwaria, Technical Officer, DoLR
43. Shri. Mubeen Ahmad, Technical Officer, DoLR
44. Shri. Dharmendra Kumar, Technical Officer, DoLR

Annexure- II

**List of projects under Integrated Watershed Management Programme (IWMP),
for the year 2012-13, appraised and cleared by the Steering Committee
in its 28th meeting held on 3.9.2012**

RAJASTHAN

(Area in ha and Rs. In crore)

S. No.	District	Name of Block	Project Name	No. of MWS	Project Area	Cost per ha.	Project cost	Central Share (90%)	State Share (10%)	Name of PIA
1	Ajmer	Bhinai	IWMP-19/2012-13	6	4630	0.0012	5.556	5.0004	0.5556	A.En. (IWMP) PS BHINAI
2		Jawaja	IWMP-20/2012-13	23	6745	0.0012	8.094	7.2846	0.8094	AEN(WDSC)
3		Kekri	IWMP-21/2012-13	4	5682	0.0012	6.8184	6.13656	0.68184	AEN P.S. KEKRI
4		Silora	IWMP-22/2012-13	18	5095	0.0015	7.6425	6.87825	0.76425	A.En. (W/S) PS Silora
5		Pisangan	IWMP-23/2012-13	19	6249	0.0015	9.3735	8.43615	0.93735	A.En. (W/S) PS Pisangan
		TOTAL		70	28401		37.484	33.73596	3.7484	
6	Alwar	Bansur	IWMP-20/2012-13	3	5724	0.0012	6.8688	6.18192	0.68688	A.En. (W/S) IWMP P.S. Bansur
7		Bansur	IWMP-21/2012-13	7	5943	0.0012	7.1316	6.41844	0.71316	A.En. (W/S) IWMP P.S. Bansur
8		Kishangarh Bas	IWMP-22/2012-13	4	2797	0.0012	3.3564	3.02076	0.33564	A.En. (W/S) IWMP P.S. Kishangarh Bas
9		Thanagazi	IWMP-23/2012-13	6	5887	0.0012	7.0644	6.35796	0.70644	A.En. (W/S) IWMP P.S. Thanagazi
10		Tijara	IWMP-24/2012-13	3	2143	0.0012	2.5716	2.31444	0.25716	A.En. (W/S) IWMP P.S. Tijara
11		Tijara	IWMP-25/2012-13	6	2707	0.0012	3.2484	2.92356	0.32484	A.En. (W/S) IWMP P.S. Tijara
12		Tijara	IWMP-26/2012-13	2	6433	0.0012	7.7196	6.94764	0.77196	A.En. (W/S) IWMP P.S. Tijara
		TOTAL		31	31634		37.961	34.16472	3.7961	
13	Baran	Atru	IWMP-13/2012-13	11	5268	0.0012	6.3216	5.68944	0.63216	A.En. WDSC
14		Baran	IWMP-14/2012-13	18	5547	0.0012	6.6564	5.99076	0.66564	A.En. WDSC
15		Chhabra	IWMP-15/12-13	14	5807	0.0012	6.9684	6.27156	0.69684	A.En. WDSC
16		Chhipa-barod	IWMP-16/2012-13	16	4908	0.0012	5.8896	5.30064	0.58896	A.En. WDSC
		TOTAL		59	21530		25.836	23.2524	2.5836	
17	Barmer	Barmer	IWMP-60/2012-13	6	4734	0.0015	7.101	6.3909	0.7101	A.En. W.D.& S.C. Barmer
18		Siwana	IWMP-61/2012-13	6	5984	0.0015	8.976	8.0784	0.8976	A.En. W.D.& S.C. Siwana
19		Dhorimana	IWMP-62/2012-13	7	5300	0.0015	7.95	7.155	0.795	A.En. W.D.& S.C. Dhorimanna
20		Balotra	IWMP-63/2012-13	4	5430	0.0015	8.145	7.3305	0.8145	A.En. W.D.& S.C. Balotra
21		Sindhari	IWMP-64/2012-13	7	5658	0.0015	8.487	7.6383	0.8487	A.En. W.D.& S.C. Sindhari
22		Chhohtan	IWMP-65/2012-13	3	4525	0.0015	6.7875	6.10875	0.67875	A.En. W.D.& S.C. Chohtan
23		SHEO	IWMP-66/2012-13	4	7486	0.0015	11.229	10.1061	1.1229	A.En. W.D.& S.C. Sheo
		TOTAL		37	39117		58.676	52.80795	5.8676	

S. No.	District	Name of Block	Project Name	No. of MWS	Project Area	Cost per ha.	Project cost	Central Share (90%)	State Share (10%)	Name of PIA
24	Bharatpur	Roopbas	IWMP-7/2012-13	21	6151	0.0012	7.3812	6.64308	0.73812	A.En. P.S. Roopwas
25		Bayana	IWMP-8/2012-13	19	5579	0.0012	6.6948	6.02532	0.66948	A.En. W/s P.S. Bayana
26		Weir	IWMP- 9/12-13	13	5217	0.0012	6.2604	5.63436	0.62604	A.EN. P.S. Weir
		TOTAL		53	16947		20.336	18.30276	2.0336	
27	Bhilwara	Asind	IWMP-21/2012-13	9	5281	0.0012	6.3372	5.70348	0.63372	A.En. WDSC, PanchayatSamitiAsind
28		Banera	IWMP-22/2012-13	9	5058	0.0012	6.0696	5.46264	0.60696	A.En. WDSC PanchayatSamitiBanera
29		Mandal	IWMP-23/2012-13	8	5715	0.0012	6.858	6.1722	0.6858	A.En. PanchayatSamitiMandal
30		Mandalgarh	IWMP-24/2012-13	6	5028	0.0012	6.0336	5.43024	0.60336	A.En. PanchayatSamitiMandalgarh
		TOTAL		32	21082		25.298	22.76856	2.5298	
31	Bikaner	Bikaner	IWMP-45/2012-13	1	5000	0.0015	7.5	6.75	0.75	A.EnPanchyatSamiti,Bikaner.
32		Kolayat	IWMP-46/2012-13	9	6500	0.0015	9.75	8.775	0.975	A.EnPanchyatSamitiKolayat
33		Nokha	IWMP-47/2012-13	2	6000	0.0015	9	8.1	0.9	A.EnPanchyatSamitiNokha.
34		SriDungargarh	IWMP-48/2012-13	2	5000	0.0015	7.5	6.75	0.75	A.EnPanchyatSamitiShriDungargarh.
35		Lunkaransar	IWMP-49/2012-13	3	6000	0.0015	9	8.1	0.9	A.EnPanchyatSamitiLunkaransar.
36		Khajuwala	IWMP-50/2012-13	1	7000	0.0015	10.5	9.45	1.05	A.EnPanchyatSamiti, Khajuwala.
		TOTAL		18	35500		53.25	47.925	5.325	
37	Bundi	KeshoraiPatan	IWMP-9/2012-13	11	4569	0.0012	5.4828	4.93452	0.54828	AEn. Watershed, P.S. K. Patan
		TOTAL		11	4569		5.4828	4.93452	0.5483	
38	Chittorgarh	Bhupalsagar	IWMP-16/2012-13	11	5799	0.0012	6.9588	6.26292	0.69588	Assistant Engineer P.S. Bhupalsagar
39		Chittorgarh	IWMP-17/2012-13	13	3035	0.0012	3.642	3.2778	0.3642	Assistant Engineer P.S. Chittorgarh
40		Rashmi	IWMP-18/2012-13	7	5127	0.0012	6.1524	5.53716	0.61524	Assistant Engineer P.S. Rashmi
41		Gangrar	IWMP-19/2012-13	10	4365	0.0012	5.238	4.7142	0.5238	Assistant Engineer P.S. Gangrar
42		Nimbahera	IWMP-20/2012-13	8	4010	0.0012	4.812	4.3308	0.4812	Assistant Engineer P.S. Nimbahera
43		Doongla	IWMP-21/2012-13	9	5409	0.0012	6.4908	5.84172	0.64908	Assistant Engineer P.S. Doongla
44		Bhadesar	IWMP-22/2012-13	12	3012	0.0012	3.6144	3.25296	0.36144	Assistant Engineer P.S. Bhadesar
		TOTAL		70	30757		36.908	33.21756	3.6908	
45	Churu	Taranagar	IWMP)-35/2012-13	5	5181	0.0015	7.7715	6.99435	0.77715	AEN, WDSC, Taranagar
46		Rajgarh	IWMP-36/2012-13	6	4587	0.0015	6.8805	6.19245	0.68805	AEN, WDSC, Rajgarh
47		Churu	IWMP-37/2012-13	4	5572	0.0015	8.358	7.5222	0.8358	AEN, WDSC, Churu
48		Sardarsahar	IWMP-38/2012-13	5	7651	0.0015	11.4765	10.32885	1.14765	AEN, WDSC, Sardarsahar
		TOTAL		20	22991		34.487	31.03785	3.4487	
49	Dausa	Sikrai	IWMP-9/2012-13	20	8051	0.0012	9.6612	8.69508	0.96612	A.En. P.S. SIKRAI
50		Lalsot	IWMP-10/2012-13	12	7500	0.0012	9	8.1	0.9	A.En. P.S.Lalsot
51		Bandikui	IWMP-11/2012-13	3	5470	0.0012	6.564	5.9076	0.6564	A.En. P.S. SIKRAI

S. No.	District	Name of Block	Project Name	No. of MWS	Project Area	Cost per ha.	Project cost	Central Share (90%)	State Share (10%)	Name of PIA	
		TOTAL		35	21021		25.225	22.70268	2.5225		
52	Dholpur	Dholpur	IWMP-9/2012-13	5	3570	0.0012	4.284	3.8556	0.4284	AEN(W/s)PS Rajakhera	
53		Rajakhera	IWMP-10/2012-13	5	5130	0.0012	6.156	5.5404	0.6156	AEN(W/s)PS Rajakhera	
		TOTAL		10	8700		10.44	9.396	1.044		
54	Dungarpur	Aspur	IWMP-8/2012-13	21	6302	0.0012	7.5624	6.80616	0.75624	AEN IWMP PIA Panchayat Samiti Aspur	
55		Dungarpur	IWMP-9/2012-13	21	6219	0.0012	7.4628	6.71652	0.74628	AEN IWMP PIA, PS Dungarpur	
56		Sagwada	IWMP-10/2012-13	18	6790	0.0012	8.148	7.3332	0.8148	AEN IWMP PIA PanchayatSamitiSagwara DistDungarpur	
57		Bichiwada	IWMP-11/2012-13	12	4992	0.0012	5.9904	5.39136	0.59904	AEN IWMP PIA PanchayatBichhiwaraDist Dungarpur	
58		Simlwada	IWMP-12/2012-13	9	4749	0.0012	5.6988	5.12892	0.56988	AEN IWMP PIA PanchayatSamitiSagwara DistDungarpur	
		TOTAL		81	29052		34.862	31.37616	3.4862		
59	Ganganagar	Suratgarh	IWMP-1/2012-13	3	7187	0.0015	10.7805	9.70245	1.07805	Office of PanchayatSamiti, Suratgarh(Gangangar)	
60		Suratgarh	IWMP-2/2012-13	4	8871	0.0015	13.3065	11.97585	1.33065	Office of PanchayatSamiti, Suratgarh(Sri Gangangar)	
		TOTAL		7	16058		24.087	21.6783	2.4087		
61	Jaipur	Dudu	IWMP-24/2012-13	6	7517	0.0015	11.2755	10.14795	1.12755	A.En.WDSC	
62		Dudu	IWMP-25/2012-13	6	5582	0.0015	8.373	7.5357	0.8373	A.En.WDSC	
63		Dudu	IWMP-26/2012-13	1	5560	0.0015	8.34	7.506	0.834	A.En.WDSC	
64		Dudu	IWMP-27/2012-13	2	5239	0.0015	7.8585	7.07265	0.78585	A.En.WDSC	
65		Dudu	IWMP-28/2012-13	2	5005	0.0015	7.5075	6.75675	0.75075	A.En.WDSC	
66		Bassi	IWMP-29/2012-13	5	6484	0.0012	7.7808	7.00272	0.77808	A.En.WDSC	
67		Bassi	IWMP-30/2012-13	3	2882	0.0012	3.4584	3.11256	0.34584	A.En.WDSC	
68		Bassi	IWMP-31/2012-13	3	3970	0.0012	4.764	4.2876	0.4764	A.En.WDSC	
69		Phagi	IWMP-32/2012-13	4	6754	0.0012	8.1048	7.29432	0.81048	A.En.WDSC	
70		Phagi	IWMP-33/2012-13	4	5464	0.0012	6.5568	5.90112	0.65568	A.En.WDSC	
71		Chaksu	IWMP-34/2012-13	3	3095	0.0012	3.714	3.3426	0.3714	A.En.WDSC	
72		Bassi	IWMP-35/2012-13	11	5186	0.0012	6.2232	5.60088	0.62232	A.En.W/S. Bassi	
			TOTAL		50	62738		83.957	75.56085	8.3957	
73		Jaisalmer	Jaisalmer	IWMP-48/2012-13	3	6500	0.0015	9.75	8.775	0.975	A En. WDSC P.S. Jaisalmer
74			Sam	IWMP-49/2012-13	2	5000	0.0015	7.5	6.75	0.75	A En. WDSC P.S. Sam
75	Sam		IWMP-50/2012-13	3	5000	0.0015	7.5	6.75	0.75	A En. WDSC P.S. Sam	
76	Sankra		IWMP-51/2012-13	4	5000	0.0015	7.5	6.75	0.75	A En. WDSC P.S. Sankra	
77	Sankra		IWMP-52/2012-13	7	6142	0.0015	9.213	8.2917	0.9213	A En. WDSC P.S. Sankra	
		TOTAL		19	27642		41.463	37.3167	4.1463		
78	Jalore	Bhinmal	IWMP-21/2012-13	8	8397	0.0015	12.5955	11.33595	1.25955	AEN WDSC	
79		Sayla	IWMP-22/2012-13	6	7060.00	0.0015	10.59	9.531	1.059	A.En.Panchayat Samiti Sayla	
80		Raniwara	IWMP-23/2012-13	14	9471	0.0015	14.2065	12.78585	1.42065	AEN WDSC	
81		Aahore	IWMP-24/2012-13	11	8850.00	0.0015	13.275	11.9475	1.3275	A.En.Panchayat Samiti ,Aahore	

S. No.	District	Name of Block	Project Name	No. of MWS	Project Area	Cost per ha.	Project cost	Central Share (90%)	State Share (10%)	Name of PIA
		TOTAL		39	33778		50.667	45.6003	5.0667	
82	Jhalawar	J.Patan	IWMP-15/2012-13	10	5690	0.0012	6.828	6.1452	0.6828	Aen. WD& SC
83		Dag	IWMP-16/2012-13	10	6657	0.0012	7.9884	7.18956	0.79884	A.EN. W.D.&S.C. P.S.DAG
84		Pidawa	IWMP-17/2012-13	13	7238	0.0012	8.6856	7.81704	0.86856	AEN WD&SC PIRAWA
		TOTAL		33	19585		23.502	21.1518	2.3502	
85	Jhunjhunu	Chirawa	IWMP-14/2012-13	17	5655	0.0015	8.4825	7.63425	0.84825	A.En. P.S. Chirawa
86		Udaipurwati	IWMP-15/2012-13	8	6233	0.0015	9.3495	8.41455	0.93495	A.En. P.S. Udaipurwati
87		Buhana	IWMP-16/2012-13	12	5374	0.0015	8.061	7.2549	0.8061	A.En. P.S. Buhana
		TOTAL		37	17262		25.893	23.3037	2.5893	
88	Jodhpur	Bilara	IWMP-63/2012-13	8	7071	0.0015	10.6065	9.54585	1.06065	A.En. WDSC
89		Bhopalgarh	IWMP-64/2012-13	6	5505	0.0015	8.2575	7.43175	0.82575	A.En. WDSC
90		Mandore	IWMP-65/2012-13	8	5728	0.0015	8.592	7.7328	0.8592	A.En. WDSC
91		Balesar	IWMP-66/2012-13	8	6614	0.0015	9.921	8.9289	0.9921	A.En. WDSC
92		Shergarh	IWMP-67/2012-13	2	5398	0.0015	8.097	7.2873	0.8097	A.En. WDSC
93		Osain	IWMP-68/2012-13	2	5200	0.0015	7.8	7.02	0.78	A.En. WDSC
94		Baori	IWMP-69/2012-13	15	6500	0.0015	9.75	8.775	0.975	A.En. WDSC
		TOTAL		49	42016		63.024	56.7216	6.3024	
85	Karouli	Karouli	IWMP-9/2012-13	21	4247	0.0012	5.0964	4.58676	0.50964	AEn. P.S. Karauli
96		Karouli	IWMP-10/2012-13	20	4531	0.0012	5.4372	4.89348	0.54372	P.S. Karauli
97		Sapotra	IWMP-11/2012-13	4	5267	0.0012	6.3204	5.68836	0.63204	AEn. P.S. Sapotra
98		Nadoti	IWMP-12/2012-13	8	6480	0.0012	7.776	6.9984	0.7776	AEn. P.S. Nadauti
		TOTAL		53	20525		24.63	22.167	2.463	
99	Kota	Ladpura	IWMP-9/2012-13	5	8200	0.0012	9.84	8.856	0.984	AEN WDSC & Forest Deptt.
100		Sangod	IWMP-10/2012-13	16	5478	0.0012	6.5736	5.91624	0.65736	Aen WDSC Sangod
101		Itwa	IWMP-11/2012-13	16	5000	0.0012	6	5.4	0.6	AEN WD&SC
102		Sultanpur	IWMP-12/2012-13	6	3935	0.0012	4.722	4.2498	0.4722	AEN WD&SC
		TOTAL		43	22613		27.136	24.42204	2.7136	
103	Nagour	Mundwa	IWMP-36/2012-13	2	5131	0.0015	7.6965	6.92685	0.76965	A.En WDSC, Mundwa
104		Nagaur	IWMP-37/2012-13	5	3728	0.0015	5.592	5.0328	0.5592	A.En WDSC, Nagaur
105		Merta	IWMP-38/2012-13	1	3321	0.0015	4.9815	4.48335	0.49815	A.En WDSC, Merta
106		Kuchaman	IWMP-39/2012-13	10	3560	0.0015	5.34	4.806	0.534	A.En WDSC, Kuchaman
107		Didwana	IWMP-40/2012-13	4	4217	0.0015	6.3255	5.69295	0.63255	A.En WDSC, Didwana
108		Jayal	IWMP-41/2012-13	8	6396	0.0015	9.594	8.6346	0.9594	A.En WDSC, Jayal
109		Degana	IWMP-42/2012-13	6	5515	0.0015	8.2725	7.44525	0.82725	A.En WDSC, Degana
		TOTAL		36	31868		47.802	43.0218	4.7802	
110	Pali	Bali	IWMP-28/2012-13	15	4946	0.0015	7.419	6.6771	0.7419	A.En PanchayatSamiti - Bali
111		Rani	IWMP-29/2012-13	6	3840	0.0015	5.76	5.184	0.576	A.En PanchayatSamiti - Rani
112		Sumerpur	IWMP-30/2012-13	4	6272	0.0015	9.408	8.4672	0.9408	A.En.,Panchayat Samiti Sumerpur
		TOTAL		25	15058		22.587	20.3283	2.2587	

S. No.	District	Name of Block	Project Name	No. of MWS	Project Area	Cost per ha.	Project cost	Central Share (90%)	State Share (10%)	Name of PIA
113	Pratapgarh	Pratapgarh	IWMP-7/2012-13	21	5925	0.0012	7.11	6.399	0.711	A.En. WDSC
114		Pratapgarh	IWMP-8/2012-13	9	4460	0.0012	5.352	4.8168	0.5352	A.En. WDSC
115		Arnod	IWMP-9/2012-13	15	7645	0.0012	9.174	8.2566	0.9174	A.En. WDSC
116		Arnod	IWMP-10/2012-13	6	6034	0.0012	7.2408	6.51672	0.72408	A.En. WDSC
117		Chhotisadri	IWMP-11/2012-13	12	5472	0.0012	6.5664	5.90976	0.65664	A.En. WDSC
118		Chhotisadri	IWMP-12/2012-13	12	5935	0.0012	7.122	6.4098	0.7122	A.En. WDSC
		TOTAL		75	35471		42.565	38.30868	4.2565	
119	Rajsamand	Devgarh	IWMP-8/2012-13	10	5400	0.0015	8.1	7.29	0.81	A En WDSC
120		Rajsamand	IWMP-9/2012-13	3	1025	0.0012	1.23	1.107	0.123	A En WDSC
121		Relmagra	IWMP-10/2012-13	11	6651	0.0012	7.9812	7.18308	0.79812	A En WDSC
		TOTAL		24	13076		17.311	15.58008	1.7311	
122	S. Madhopur	Bonli	IWMP-12/2012-13	13	5000	0.0012	6	5.4	0.6	P.I.A. Bonli
123		S. Madhopur	IWMP-13/2012-13	7	3002	0.0012	3.6024	3.24216	0.36024	AEN WDSC PS SWM
		TOTAL		20	8002		9.6024	8.64216	0.9602	
124	Sikar	Dataramgarh	IWMP-20/2012-13	12	4711	0.0015	7.0665	6.35985	0.70665	A En. WD & SC PS Dantaramgarh
125		Fatehpur	IWMP-21/2012-13	9	5544	0.0015	8.316	7.4844	0.8316	AEn. WD&SC
126		Neemkathana	IWMP-22/2012-13	10	4756	0.0015	7.134	6.4206	0.7134	AEN WDSC
127		Laxmangarh	IWMP-23/2012-13	5	6498	0.0015	9.747	8.7723	0.9747	AEn. WDSC
128		Khandela	IWMP-24/2012-13	9	6405	0.0015	9.6075	8.64675	0.96075	AEn WD&SC PS Khandela
		TOTAL		45	27914		41.871	37.6839	4.1871	
129	Sirohi	Sirohi	IWMP-9/2012-13	8	6525	0.0012	7.83	7.047	0.783	Asstt. Agril. Engineer P.S. Sirohi
130		Reodar	IWMP-10/2012-13	9	5749	0.0012	6.8988	6.20892	0.68988	Asstt. Agril. Engineer P.S. Reodar
		TOTAL		17	12274		14.729	13.25592	1.4729	
131	Tonk	Newai	IWMP-17/2012-13	3	6152	0.0012	7.3824	6.64416	0.73824	Assistant Engineer WD &SC P.S. Newai
132		Malpura	IWMP-18/2012-13	4	5172	0.0012	6.2064	5.58576	0.62064	Assistant Engineer WD &SC P.S. Malpura
133		Malpura	IWMP-19/2012-13	3	6645	0.0012	7.974	7.1766	0.7974	Assistant Engineer WD &SC P.S. Malpura
		TOTAL		10	17969		21.563	19.40652	2.1563	
134	Udaipur	Girwa	IWMP-13/2012-13	18	5600	0.0012	6.72	6.048	0.672	A.En. PIA WDSC Girwa
135		Sarada	IWMP-14/2012-13	9	5178	0.0012	6.2136	5.59224	0.62136	A.En. PIA WDSC Kherwara
136		Gogunda	IWMP-15/2012-13	16	4053	0.0012	4.8636	4.37724	0.48636	A.En. PIA WDSC Gogunda
137		Kotda	IWMP-16/2012-13	15	3750	0.0012	4.5	4.05	0.45	A.En. PIA WDSC Gogunda
138		Kherwada	IWMP-17/2012-13	14	4170	0.0012	5.004	4.5036	0.5004	A.En. PIA WDSC Kherwara
139		Kherwada	IWMP-18/2012-13	11	3700	0.0012	4.44	3.996	0.444	A.En. PIA WDSC Kherwara
140		Salumber	IWMP-19/2012-13	6	4852	0.0012	5.8224	5.24016	0.58224	A.En. PIA WDSC Salumber
141		Lasadiya	IWMP-20/2012-13	21	4585	0.0012	5.502	4.9518	0.5502	A.En. PIA WDSC Salumber

S. No.	District	Name of Block	Project Name	No. of MWS	Project Area	Cost per ha.	Project cost	Central Share (90%)	State Share (10%)	Name of PIA
142		Jhadol	IWMP-21/2012-13	9	3700	0.0012	4.44	3.996	0.444	A.En. PIA WDSC Kherwara
143		Bhinder	IWMP-22/2012-13	9	5388	0.0012	6.4656	5.81904	0.64656	A.En. PIA WDSC Mavli
144		Mavli	IWMP-23/2012-13	4	5354	0.0012	6.4248	5.78232	0.64248	A.En. PIA WDSC Mavli
145		Badgaon	IWMP-24/2012-13	7	2123	0.0012	2.5476	2.29284	0.25476	A.En. PIA WDSC Mavli
		TOTAL		139	52453		62.944	56.6492	6.2944	
	G.TOTAL			1248	787603		1051.58	946.421	105.16	

ODISHA

(Area in ha and Rs. In crore)

Sr. No	District	Block Name	Project Name	No. of MWS	Project Area	Cost per Ha.	Project Cost	Central Share (90%)	State Share (10%)	Name of PIA
1	Deogarh	Reamal	IWMP-VI / 2012-13	10	5990	0.0015	8.985	8.0865	0.8985	JSCO, Agril.Dept.
2		Reamal	IWMP-VII / 2012-13	9	5995	0.0015	8.9925	8.0933	0.89925	JSCO, Agril.Dept.
			Total	19	11985		17.9775	16.1798	1.79775	
3	Ganjam	Bhanjanagar	IWMP-VI / 2012-13	12	6000	0.0015	9	8.1	0.9	JSCO, Agril.Dept.
4		Jagannathprasad	IWMP-VII / 2012-13	10	5010	0.0015	7.515	6.7635	0.7515	JSCO, Agril.Dept.
			Total	22	11010		16.515	14.8635	1.6515	
5	Rayagada	Muniguda	IWMP-XI / 2012-13	7	5850	0.0015	8.775	7.8975	0.8775	JSCO, Agril.Dept.
6		Ramanguda	IWMP-XII / 2012-13	5	5610	0.0015	8.415	7.5735	0.8415	JSCO, Agril.Dept.
			Total	12	11460		17.19	15.471	1.719	
7	Bolangir	Belpada	IWMP-IX / 2012-13	8	4600	0.0015	6.9	6.21	0.69	JSCO, Agril.Dept.
8		Khaprakhhol	IWMP-X / 2012-13	8	4600	0.0015	6.9	6.21	0.69	JSCO, Agril.Dept.
			Total	16	9200		13.8	12.42	1.38	
9	Keonjhar	Harichandanpur	IWMP-XI / 2012-13	12	6239	0.0015	9.3585	8.4227	0.93585	JSCO, Agril.Dept.
10		Jhumpura	IWMP-XII / 2012-13	10	5862	0.0015	8.793	7.9137	0.8793	JSCO, Agril.Dept.
			Total	22	12101		18.1515	16.3364	1.81515	
11	Nuapada	Khariar	IWMP-XV / 2012-13	10	4879	0.0015	7.3185	6.5867	0.7319	JSCO, Agril.Dept.
12		Sinapali	IWMP-XVI / 2012-13	7	5985	0.0015	8.9775	8.0798	0.8978	JSCO, Agril.Dept.
			Total	17	10864		16.296	14.6664	1.6296	
13	Kalahandi	M. Rampur	IWMP-XI / 2012-13	8	4485	0.0015	6.7275	6.0548	0.6728	JSCO, Agril.Dept.
14		Bhawanipatna	IWMP-XII / 2012-13	8	5515	0.0015	8.2725	7.4453	0.8273	JSCO, Agril.Dept.
			Total	16	10000		15	13.5	1.5	
15	Sonepur	Ulunda	IWMP-II / 2012-13	8	5350	0.0015	8.025	7.2225	0.8025	JSCO, Agril.Dept.
16		Sonepur	IWMP-III / 2012-13	6	5600	0.0015	8.4	7.56	0.84	JSCO, Agril.Dept.
17		Biramaharajpur	IWMP-IV / 2012-13	9	5804	0.0015	8.706	7.8354	0.8706	JSCO, Agril.Dept.
			Total	23	16754		25.131	22.6179	2.5131	
18	Kandhamal	Phulbani	IWMP-XVII / 2012-13	10	5200	0.0015	7.8	7.02	0.78	JSCO, Agril.Dept.
19		Tumudibandha	IWMP-XVIII / 2012-13	11	5350	0.0015	8.025	7.2225	0.8025	JSCO, Agril.Dept.
			Total	21	10550		15.825	14.2425	1.5825	
20	Koraput	Kundra	IWMP-X / 2012-13	5	4270	0.0015	6.405	5.7645	0.6405	JSCO, Agril.Dept.
21		Koraput	IWMP-XI / 2012-13	6	4623	0.0015	6.9345	6.2411	0.69345	JSCO, Agril.Dept.
			Total	11	8893		13.3395	12.0056	1.33395	

Sr. No	District	Block Name	Project Name	No. of MWS	Project Area	Cost per Ha.	Project Cost	Central Share (90%)	State Share (10%)	Name of PIA
22	Jajpur	Korei	IWMP-IV / 2012-13	7	5115	0.0015	7.6725	6.9053	0.76725	JSCO, Agril.Dept.
23		Sukinda	IWMP-V / 2012-13	8	5090	0.0015	7.635	6.8715	0.7635	JSCO, Agril.Dept.
			Total	15	10205		15.3075	13.7768	1.53075	
24	Nawarangpur	Nawarangpur	IWMP-X / 2012-13	7	5716	0.0015	8.574	7.7166	0.8574	JSCO, Agril.Dept.
25		Kosagumuda	IWMP-XI / 2012-13	8	5526	0.0015	8.289	7.4601	0.8289	JSCO, Agril.Dept.
			Total	15	11242		16.863	15.1767	1.6863	
26	Mayurbhanj	Thakurmunda	IWMP-XV / 2012-13	12	5995	0.0015	8.9925	8.0933	0.8993	JSCO, Agril.Dept.
27		G.B. Nagar	IWMP-XVI / 2012-13	10	5939	0.0015	8.9085	8.0177	0.8909	JSCO, Agril.Dept.
			Total	22	11934		17.901	16.1109	1.7901	
28	Sambalpur	Rengali	IWMP-IX / 2012-13	11	5980	0.0015	8.97	8.073	0.897	JSCO, Agril.Dept.
				Total	11	5980		8.97	8.073	0.897
29	Sundargarh	Nuagaon	IWMP-XIV / 2012-13	12	5250	0.0015	7.875	7.0875	0.7875	JSCO, Agril.Dept.
30		Kuarmunda	IWMP-XV / 2012-13	14	5820	0.0015	8.73	7.857	0.873	JSCO, Agril.Dept.
			Total	26	11070		16.605	14.9445	1.6605	
31	Nayagarh	Nuagaon	IWMP-IX / 2012-13	10	5858	0.0015	8.787	7.9083	0.8787	JSCO, Agril.Dept.
32		Odagaon	IWMP-X / 2012-13	10	5608	0.0015	8.412	7.5708	0.8412	JSCO, Agril.Dept.
			Total	20	11466		17.199	15.4791	1.7199	
33	Malkangiri	Malkangiri	IWMP-IV / 2012-13	7	5030	0.0015	7.545	6.7905	0.7545	JSCO, Agril.Dept.
34		Mathili	IWMP-V / 2012-13	7	5060	0.0015	7.59	6.831	0.759	JSCO, Agril.Dept.
35		Podia	IWMP-VI / 2012-13	8	5297	0.0015	7.9455	7.151	0.7946	JSCO, Agril.Dept.
36		Korukunda	IWMP-VII / 2012-13	9	5847	0.0015	8.7705	7.8935	0.8771	JSCO, Agril.Dept.
			Total	31	21234		31.851	28.6659	3.1851	
37	Gajapati	Gosani	IWMP-VI / 2012-13	12	5077	0.0015	7.6155	6.854	0.7616	JSCO, Agril.Dept.
38		Gosani	IWMP-VII / 2012-13	11	5107	0.0015	7.6605	6.8945	0.7661	JSCO, Agril.Dept.
			Total	23	10184		15.276	13.7484	1.5276	
39	Cuttack [§]	Tigiria	IWMP-VI / 2012-13	10	5997	0.0012	7.1964	6.4768	0.71964	JSCO, Agril.Dept.
				Total	10	5997	0.0012	7.1964	6.4768	0.71964
				352	212129		316.394	284.754	31.639	

[§] Except Cuttack, the other 18 districts are IAP districts for which the State has proposed the cost norms upto Rs.15000/- per ha

KARNATAKA

(Area in ha and Rs. In crore)

Sr. No	District	Project Name	Block	No. of MWS	Project Area	Cost per Ha	Project Cost	Central Share (90%)	State Share (10%)	Name of PIA
1	Bangalore (R)	IWMP-9/12-13	D.B.Pura	14	5900.02	0.0012	7.08	6.372	0.708	TWDO, D B Pura
2	Belagavi	IWMP- 22/12-13	Soudathi	9	4835.00	0.0015	7.2525	6.5273	0.7253	TWDO, Soudathi
3	Belagavi	IWMP-23/12-13	Ramdurga	11	5850.00	0.0015	8.775	7.8975	0.8775	TWDO,Ramdurga
4	Bellary	IWMP-17/12-13	Hosapet	14	5240.00	0.0012	6.288	5.6592	0.6288	TWDO, Hosapet
5	Bellary	IWMP-18/12-13	Bellary	11	5000.00	0.0012	6	5.4	0.6	TWDO, Bellary
6	Bidar	IWMP-13/12-13	Bidar	9	5160.00	0.0012	6.192	5.5728	0.6192	TWDO, Bidar
7	Bidar	IWMP-14/12-13	Humnabad	8	5040.00	0.0012	6.048	5.4432	0.6048	TWDO, Humnabad
8	Bidar	IWMP-15/12-13	Bhalki	9	5550.50	0.0012	6.6606	5.9945	0.6661	TWDO, Bhalki
9	C.R.Nagar	IWMP-11/12-13	C R Nagar	13	6265.15	0.0012	7.5182	6.7664	0.7518	TWDO, C R Nagara
10	C.R.Nagar	IWMP- 12/12-13	Gundlupete	10	5002.28	0.0012	6.0027	5.4025	0.6003	TWDO, Gundlupete
11	C.B.Pura	IWMP-14/12-13	Gudibande	11	5170.00	0.0012	6.204	5.5836	0.6204	TWDO, Gudibande

Sr. No	District	Project Name	Block	No. of MWS	Project Area	Cost per Ha	Project Cost	Central Share (90%)	State Share (10%)	Name of PIA
12	C.B.Pura	IWMP-15/12-13	Sidlaghatta	7	3540.87	0.0012	4.249	3.8241	0.4249	TWDO, Sidlaghatta
13	Chitradurga	IWMP-19/12-13	Challakere	9	4885.57	0.0012	5.8627	5.2764	0.5863	TWDO, Challakere
14	Chitradurga	IWMP- 20/12-13	Hiriyur	8	4874.00	0.0012	5.8488	5.2639	0.5849	TWDO, Hiriyur
15	Davanagere	IWMP-14/12-13	Jagalur	12	5070.00	0.0012	6.084	5.4756	0.6084	TWDO,Jagalur
16	Davanagere	IWMP-15/12-13	Harapanahalli	6	5096.52	0.0015	7.6448	6.8803	0.7645	TWDO,Harapanahalli
17	Dharawad	IWMP-14/12-13	Dharwad	5	4000.00	0.0012	4.8	4.32	0.48	TWDO, Dharwad
18	Dharawad	IWMP-15/12-13	Navalgund	12	6525.67	0.0012	7.8308	7.0477	0.7831	TWDO, Navalgund
19	Gadag	IWMP-13/12-13	Mundargi	12	4500.00	0.0012	5.4	4.86	0.54	TWDO, Mundargi
20	Gadag	IWMP-14/12-13	Ron	14	4415.13	0.0012	5.2982	4.7683	0.5298	TWDO, Ron
21	Gulberga	IWMP-18/12-13	Gulberga	10	5000.00	0.0012	6	5.4	0.6	TWDO, Gulbarga
22	Gulberga	IWMP-19/12-13	Chitapur	12	5002.00	0.0012	6.0024	5.4022	0.6002	TWDO,Chittapur
23	Gulberga	IWMP-20/12-13	Chincholi	10	4926.30	0.0012	5.9116	5.3204	0.5912	TWDO, Chincholi
24	Gulberga	IWMP-21/12-13	Alanda	8	5108.60	0.0012	6.1303	5.5173	0.613	TWDO, Aland
25	Gulberga	IWMP-22/12-13	Jevargi	8	4973.30	0.0012	5.968	5.3712	0.5968	TWDO, Jewargi
26	Hassan	IWMP-17/12-13	Arasikere	10	4950.00	0.0012	5.94	5.346	0.594	TWDO, Hassan
27	Hassan	IWMP-18/12-13	C R Patna	10	4950.00	0.0012	5.94	5.346	0.594	TWDO, Hassan
28	Haveri	IWMP-17/12-13	Byadagi	13	4365.00	0.0012	5.238	4.7142	0.5238	TWDO, Byadagi
29	Kolar	IWMP-16/12-13	Mulbagilu	15	5000.00	0.0012	6	5.4	0.6	TWDO, Mulbagal
30	Koppal	IWMP-13/12-13	Gangavathi	9	4546.00	0.0012	5.4552	4.9097	0.5455	TWDO, Gangavathi
31	Koppal	IWMP-14/12-13	Kustagi	10	4986.00	0.0015	7.479	6.7311	0.7479	TWDO,Kushtagi
32	Koppal	IWMP-15/12-13	Yelburga	11	4980.00	0.0015	7.47	6.723	0.747	TWDO,Yelburga
33	Mandya	IWMP-14/12-13	K.R.Pet	17	4750.00	0.0012	5.7	5.13	0.57	TWDO, K.R.Pet
34	Mysore	IWMP-13/12-13	K.R.Nagar	9	4393.85	0.0012	5.2726	4.7454	0.5273	TWDO, K.R.Nagara
35	Mysore	IWMP-14/12-13	Periyapatana	12	5891.38	0.0012	7.0697	6.3627	0.707	TWDO, Periyapatna
36	Mysore	IWMP-15/12-13	H.D.Kote	9	5158.96	0.0012	6.1908	5.5717	0.6191	TWDO, H.D. Kote
37	Raichur	IWMP-15/12-13	Deodurga	10	5880.00	0.0015	8.82	7.938	0.882	TWDO, Deodurga
38	Ramanagara	IWMP-9/12-13	Kanakapura	16	5252.11	0.0012	6.3025	5.6723	0.6303	TWDO, Kanakapura
39	Ramanagara	IWMP-10/12-13	Chanpatna	12	4838.31	0.0012	5.806	5.2254	0.5806	TWDO, Chanpatna
40	Tumkur	IWMP-26/12-13	Sira	13	4998.00	0.0012	5.9976	5.3978	0.5998	TWDO, Sira
41	Tumkur	IWMP-27/12-13	Gubbi	12	5034.00	0.0012	6.0408	5.4367	0.6041	TWDO, Tumkur
42	Tumkur	IWMP-28/12-13	CN Halli	13	6211.79	0.0012	7.4541	6.7087	0.7454	TWDO, Tumkur
43	Uttara Kannada	IWMP-15/12-13	Mundagod	11	1965.74	0.0015	2.9486	2.6537	0.2949	TWDO, Uttara Kannada
44	Yadgir	IWMP-8/12-13	Yadgir	11	5322.10	0.0012	6.3865	5.7479	0.6387	TWDO, Yadgir
45	Yadgir	IWMP-9/12-13	Shorapur	8	5243.56	0.0012	6.2923	5.663	0.6292	TWDO, Shorapur
Grand Total					225647.71		280.8553	252.7697	28.0859	

TRIPURA

(Area in ha and Rs. In crore)

Sr No	District	Project Name	Block	No. of MWS	Project Area	Cost per Ha	Project Cost	Central Share (90%)	State Share (10%)	Name of PIA
1.	South Tripura	IWMP- IX / 2012-13	Kakraban	3	3236	0.0015	4.854	4.3686	0.4854	Supdt. of Agriculture, Matabari
2.		IWMP - X / 2012-13	Hrishyamukh	2	3431	0.0015	5.1465	4.63185	0.51465	Supdt. of Agriculture, Rajnagar
3.	West Tripura	IWMP -XII / 2012-13	Bishalgarh	3	3394	0.0015	5.091	4.5819	0.5091	Supdt. of Agriculture, Bishalgarh
4.		IWMP- XIII / 2012-13	Melagharh	3	3440	0.0015	5.16	4.644	0.516	Supdt. of Agriculture, Melaghar
5.	North Tripura	IWMP -VIII / 2012-13	Pecharthal	6	5740	0.0015	8.61	7.749	0.861	Supdt. of Agriculture, Kanchanpur
6.	Dhalai	IWMP -VI / 2012-13	Durga Choumuhani	4	2087	0.0015	3.1305	2.81745	0.31305	Supdt. of Agriculture, Salema
Grand Total					21328		31.992	28.7928	3.1992	

UTTAR PRADESH

(Area in ha and Rs. In crore)

Sr. No	District	Project Name	Block	No. of MWS	Project Area	Cost per Ha	Project Cost	Central Share (90%)	State Share (10%)	Name of PIA
1.	Bareilly	IWMP-V/2012-13	Fatehgarh, Meerganj, Shergarh	13	4267	0.0012	5.1204	4.60836	0.51204	BSA unit of LDWR
2.	Badaun	IWMP-I/2012-13	Sahaswan- Dahagawan	3	5025	0.0012	6.03	5.427	0.603	BSA unit of LDWR
3.		IWMP-II/2012-13	Sahaswan- Dahagawan	6	5015	0.0012	6.018	5.4162	0.6018	BSA unit of LDWR
4.	Pilibhit	IWMP-V/2012-13	Puranpur	3	5000	0.0012	6	5.4	0.6	BSA unit of LDWR
5.	Shahjahanpur	IWMP-VI/2012-13	Khutar	4	5378	0.0012	6.4536	5.80824	0.64536	BSA unit of LDWR
6.	Sitapur	IWMP-VII/2012-13	Parsandi, Khairabad, Hargaon	3	5240	0.0012	6.288	5.6592	0.6288	BSA unit of LDWR
7.	Lakhimpur Khiri	IWMP-VII/2012-13	Pasgawan	7	4025	0.0012	4.83	4.347	0.483	BSA unit of LDWR
8.	Hardoi	IWMP-VI/2012-13	Sahabad	3	5123	0.0012	6.1476	5.53284	0.61476	BSA unit of LDWR
9.	Unnao	IWMP-VI/2012-13	Hilauli, Asoha	9	5020	0.0012	6.024	5.4216	0.6024	BSA unit of LDWR
10.		IWMP-VII/2012-13	Hilauli	5	4775	0.0012	5.73	5.157	0.573	BSA unit of LDWR
11.	Lucknow	IWMP-VI/2012-13	Malihabad, Kakori, Chinhat, Mal	8	4850	0.0012	5.82	5.238	0.582	BSA unit of LDWR
12.	Raebareli	IWMP-VII/2012-13	Bachrawan	7	5578	0.0012	6.6936	6.02424	0.66936	BSA unit of LDWR
13.		IWMP-VIII/2012-13	Harchandpur	11	5348	0.0012	6.4176	5.77584	0.64176	BSA unit of LDWR
14.	Fatehpur	IWMP-VI/2012-13	Airaya, Hathgaon	9	5478	0.0012	6.5736	5.91624	0.65736	BSA unit of LDWR
15.	Pratapgarh	IWMP-VII/2012-13	Sadar	8	3775	0.0012	4.53	4.077	0.453	BSA unit of LDWR
16.	Kaushambi	IWMP-V/2012-13	Sirauni, Manjhanpur, Sarawan	3	5175	0.0012	6.21	5.589	0.621	BSA unit of LDWR
17.	Barabanki	IWMP-VII/2012-13	Mausauli, Dewa, Banki, Ramnagar	5	4500	0.0012	5.4	4.86	0.54	BSA unit of LDWR
18.	Ambedkarnagar	IWMP-V/2012-13	Katheri	4	5066	0.0012	6.0792	5.47128	0.60792	BSA unit of LDWR
19.		IWMP-VI/2012-13	Baskhari, Ramnagar	6	5247	0.0012	6.2964	5.66676	0.62964	BSA unit of LDWR
20.	CSJM Nagar	IWMP-VI/2012-13	Amethi	5	5268	0.0012	6.3216	5.68944	0.63216	BSA unit of LDWR
21.	Sultanpur	IWMP-IV/2012-13	Pratappur, Kamicha	9	4990	0.0012	5.988	5.3892	0.5988	BSA unit of LDWR
22.	Gonda	IWMP-VII/2012-13	Colonelganj, Paraspur, Haldharmau	5	5550	0.0012	6.66	5.994	0.666	BSA unit of LDWR
23.		IWMP-VIII/2012-13	Katra Bazar, Haldhar Mau	3	5500	0.0012	6.6	5.94	0.66	BSA unit of LDWR
24.	Siddharth Nagar	IWMP-V/2012-13	Bhanwapur, Dumariyaganj,	4	5046	0.0012	6.0552	5.44968	0.60552	BSA unit of LDWR
25.	Basti	IWMP-VI/2012-13	Vikramjot, Parasrampur & Harriya	2	4350	0.0012	5.22	4.698	0.522	BSA unit of LDWR
26.	Bahraich	IWMP-VII/2012-13	Shivpur,	3	4800	0.0012	5.76	5.184	0.576	BSA unit of LDWR
27.	St. Kabir Nagar	IWMP-VI/2012-13	Semariyawan, Khalilabad	3	5550	0.0012	6.66	5.994	0.666	BSA unit of LDWR
28.		IWMP-VII/2012-13	Mehdhawal & Santha	4	4672	0.0012	5.6064	5.04576	0.56064	BSA unit of LDWR
29.	Gorakhpur	IWMP-VI/2012-13	Deoria Sadar, Bhaluwani, Baitalpur	3	4850	0.0012	5.82	5.238	0.582	BSA unit of LDWR
30.	Kushinagar	IWMP-VI/2012-13	Vishanpura	3	5042	0.0012	6.0504	5.44536	0.60504	BSA unit of LDWR
31.	Deoria	IWMP-VII/2012-13	Deoria Sadar, Baitalpur, Bhaluwani	2	5081	0.0012	6.0972	5.48748	0.60972	BSA unit of LDWR
32.	Azamgarh	IWMP-VI/2012-13	Tarwan & Palhana	7	4850	0.0012	5.82	5.238	0.582	BSA unit of LDWR
33.	Mau	IWMP-V/2012-13	Ratanpura, Kopaganj,	4	4700	0.0012	5.64	5.076	0.564	BSA unit of LDWR
34.	Ballia	IWMP-VI/2012-13	Murli Chhapra, Bairia, Reoti, Bansdih	2	5256	0.0012	6.3072	5.67648	0.63072	BSA unit of LDWR
35.		IWMP-VII/2012-13	Maniyar & Pandah	7	4872	0.0012	5.8464	5.26176	0.58464	BSA unit of LDWR
36.	Jaunpur	IWMP-VII/2012-13	Sikrara, Bauxa	15	5245	0.0012	6.294	5.6646	0.6294	BSA unit of LDWR
37.		IWMP-VIII/2012-13	Sikara, Bauxa, Dharpur, Mariahu	14	5180	0.0012	6.216	5.5944	0.6216	BSA unit of LDWR
38.	Ghazipur	IWMP-V/2012-13	Mardah, Qasimabad, Birno	6	6250	0.0012	7.5	6.75	0.75	BSA unit of LDWR

Sr. No	District	Project Name	Block	No. of MWS	Project Area	Cost per Ha	Project Cost	Central Share (90%)	State Share (10%)	Name of PIA
39.		IWMP-VI/2012-13	Muhammadpur, Birno, Manihari, Jakhania	7	5400	0.0012	6.48	5.832	0.648	BSA unit of LDWR
40.	Mirzapur*	IWMP-VIII/2012-13	Lalganj	11	5550	0.0012	6.66	5.994	0.666	BSA unit of LDWR
41.		IWMP-IX/2012-13	Lalganj	15	5100	0.0012	6.12	5.508	0.612	BSA unit of LDWR
42.	Sonbhadra*	IWMP-VIII/2012-13	Chopan	21	5020	0.0012	6.024	5.4216	0.6024	BSA unit of LDWR
43.	Bijnor	IWMP-VI/2012-13	Allahpur (Dhampur)	6	6583	0.0012	7.8996	7.10964	0.78996	BSA unit of LDWR
44.	Punchsheel Nagar	IWMP-I/2012-13	Garh Mukteshwar	8	5123	0.0012	6.1476	5.53284	0.61476	BSA unit of LDWR
45.		IWMP-II/2012-13	Garh Mukteshwar	11	5470	0.0012	6.564	5.9076	0.6564	BSA unit of LDWR
46.	Farrukhabad	IWMP-IV/2012-13	Mohamdabad	6	5108	0.0012	6.1296	5.51664	0.61296	BSA unit of LDWR
47.	Mahamaya Nagar	IWMP-V/2012-13	Mursan/ Sadabad	6	5038	0.0012	6.0456	5.44104	0.60456	BSA unit of LDWR
48.	Aligarh	IWMP-V/2012-13	Khair/ chandush	11	5380	0.0012	6.456	5.8104	0.6456	BSA unit of LDWR
49.		IWMP-VI/2012-13	Atroli	8	4778	0.0012	5.7336	5.16024	0.57336	BSA unit of LDWR
50.	Bagpat	IWMP-IV/2012-13	Binauli Plana	4	4202	0.0012	5.0424	4.53816	0.50424	BSA unit of LDWR
51.		IWMP-V/2012-13	Pilana Bagpat	5	5003	0.0012	6.0036	5.40324	0.60036	BSA unit of LDWR
52.	Etah	IWMP-VI/2012-13	Shitalpur Saket	2	4573	0.0012	5.4876	4.93884	0.54876	BSA unit of LDWR
53.	Etawah	IWMP-VI/2012-13	Basrehar	8	5005	0.0012	6.006	5.4054	0.6006	BSA unit of LDWR
54.	Firozabad	IWMP-V/2012-13	Jasrana eka	8	4110	0.0012	4.932	4.4388	0.4932	BSA unit of LDWR
55.	J.P. Nagar	IWMP-V/2012-13	Gangeshwari	6	4526	0.0012	5.4312	4.88808	0.54312	BSA unit of LDWR
56.	Kanpur Nagar	IWMP-VII/2012-13	Sarsaul Bidhnu	8	3295	0.0012	3.954	3.5586	0.3954	BSA unit of LDWR
57.		IWMP-VIII/2012-13	Bidhnu Kalyanpur	14	5705	0.0012	6.846	6.1614	0.6846	BSA unit of LDWR
58.	Moradabad	IWMP-I/2012-13	Billari	13	5030	0.0012	6.036	5.4324	0.6036	BSA unit of LDWR
59.	Bulandshahar	IWMP-VI/2012-13	Khurja	13	3792	0.0012	4.5504	4.09536	0.45504	BSA unit of LDWR
60.		IWMP-VII/2012-13	Khurja	17	4120	0.0012	4.944	4.4496	0.4944	BSA unit of LDWR
61.	Rampur	IWMP-IV/2012-13	Suar & Said nagar	12	5120	0.0012	6.144	5.5296	0.6144	BSA unit of LDWR
62.	Jhansi	IWMP-XIX/2012-13	Mauranipur Bangra	13	5020	0.0012	6.024	5.4216	0.6024	BSA unit of LDWR
63.	Hameerpur	IWMP-XXII/2012-13	Gohand Rath	6	5000	0.0012	6	5.4	0.6	BSA unit of LDWR
64.	Chitrakoot	IWMP-XIV/2012-13	Mankpur	14	4030	0.0012	4.836	4.3524	0.4836	BSA unit of LDWR
Grand Total				471	318018		381.6216	343.4594	38.16216	

* IAP districts - The SLNAs proposed for project cost @Rs.12000/- per ha in these districts also

NAGALAND

(Area in ha and Rs. In crore)

Sr. No	District	Project Name	Block	Project Area	Cost per Ha	Project Cost	Central Share (90%)	State Share (10%)	Name of PIA
1.	Kohima	IWMP-VII/ 2012-13	Chiephobozou, Kohima, Jakhama	4000	0.0015	6	5.4	0.6	DPO, Kohima
2.	Dimapur	IWMP -VII / 2012-13	Medziphema, Niuland	4500	0.0015	6.75	6.075	0.675	DPO, Dimapur
3.	Phek	IWMP -VII / 2012-13	Meluri	3000	0.0015	4.5	4.05	0.45	DPO, Phek
4.		IWMP -VIII / 2012-13	Sekrezu	4000	0.0015	6	5.4	0.6	DPO, Phek
5.	Wokha	IWMP -VII / 2012-13	Sanis	5000	0.0015	7.5	6.75	0.75	DPO, Wokha
6.		IWMP -VIII / 2012-13	Bhandari	4000	0.0015	6	5.4	0.6	DPO, Wokha
7.	Zunheboto	IWMP -VII / 2012-13	Satakha	4000	0.0015	6	5.4	0.6	DPO, Zunheboto
8.		IWMP -VIII / 2012-13	Tokiye	4000	0.0015	6	5.4	0.6	DPO, Zunheboto

Sr. No	District	Project Name	Block	Project Area	Cost per Ha	Project Cost	Central Share (90%)	State Share (10%)	Name of PIA
9.	Kiphire	IWMP -V / 2012-13	Pungro	4000	0.0015	6	5.4	0.6	DPO, Kiphire
10.		IWMP -VI / 2012-13	Seyochung	4000	0.0015	6	5.4	0.6	DPO, Kiphire
11.	Longleng	IWMP -V / 2012-13	Tamlu, Longleng	4500	0.0015	6.75	6.075	0.675	DPO, Longleng
12.	Mokokchung	IWMP -VII / 2012-13	Ongpangkong (S), Changtongya	4500	0.0015	6.75	6.075	0.675	DPO, Mokokchung
13.		IWMP -VIII / 2012-13	Mangkolemba, Changtongya	5000	0.0015	7.5	6.75	0.75	DPO, Mokokchung
14.	Tuensang	IWMP -VII / 2012-13	Noklak, Sangsanyu	4000	0.0015	6	5.4	0.6	DPO, Tuensang
15.		IWMP -VIII / 2012-13	Chessore, Chare, Longkhim	3500	0.0015	5.25	4.725	0.525	DPO, Tuensang
16.	Mon	IWMP -VI / 2012-13	Tobu	3500	0.0015	5.25	4.725	0.525	DPO, Mon
17.		IWMP -VII / 2012-13	Tobu	3500	0.0015	5.25	4.725	0.525	DPO, Mon
18.	Grand Total			69000		103.5	93.15	10.35	

Annexure-III

**STATE-WISE SUMMARY OF IWMP PROJECTS APPRAISED & CLEARED BY THE
STEERING COMMITTEE FOR 2012-13**

(Area in ha and Rs. In crore)

Date of meeting	State	Total no. of projects cleared	Area	Total project cost	Total Central Share (90 %)	Total State Share (10%)
20 th meeting 18.08.11	Karnataka	23	106570	144.44	129.99	14.44
23 rd meeting 13.12.11	Punjab	7	28425	34.11	30.699	3.411
25 th meeting 07.02.12	Himachal Pradesh	21	100056	150.084	135.0756	15.0084
	Kerala	5	22631	28.161	25.345	2.8161
Total		56	257682	356.795	321.1096	35.6755
27 th meeting 31.07.12	Andhra Pradesh	98	405870	487.04	438.33	48.70
	Gujarat	59	3.178	408.683	367.818	40.868
	Jharkhand	30	163000	228.947	206.052	22.893
	Tamil Nadu	32	171534	205.84	185.25	20.58
	Meghalaya	12	38870	46.64	41.97	4.66
Total		231	1097074	1377.15	1239.42	137.701
28 th meeting 3.09.12	Odisha	39	212129	316.394	284.754	31.639
	Rajasthan	145	787603	1051.579	946.421	105.1579
	Karnataka	45	225647.71	280.8553	252.7697	28.0859
	Tripura	6	21328	31.992	28.7928	3.1992
	Uttar Pradesh	64	318018	381.6216	343.4594	38.16216
	Nagaland	17	69000	103.5	93.15	10.35
Total		316	1633725.71	2165.9419	1949.3469	216.59416
Total appraised so far for 2012-13		603	2988482	3899.887	3509.877	389.9707