

**MINUTES OF THE 16TH MEETING OF THE STEERING COMMITTEE ON
INTEGRATED WATERSHED MANAGEMENT PROGRAMME HELD ON
25.11.2010 AT NIRMAN BHAVAN, DEPARTMENT OF LAND RESOURCES,
NEW DELHI**

The 16th meeting of the Steering Committee on Integrated Watershed Management Programme (IWMP) was held on 25.11.2010 under the chairpersonship of Secretary (LR) in the Committee Room of Department of Land Resources at NBO Building, Nirman Bhavan, New Delhi. The list of participants is at Annexure-I.

2. The Joint Secretary welcomed the participants and requested the State representatives from Assam, Jharkhand, Punjab and Sikkim to present the proposals to the Committee for appraisal.

3. Assam

(i) The Commissioner (Soil Conservation) & Chairman, SLNA, Assam made the presentation on performance of the IWMP projects sanctioned to State during 2009-10 and proposals for 2010-11. An area of 3.605 lakh ha was proposed by the SLNA against the minimum tentative target of 3.50 lakh ha for the year 2010-11.

(ii) As to the presentation, the Committee observed that Districtwise maps prepared are not on the microwatershed basis using GIS, as prescribed by DoLR, except for Golaghat District. Also, the status of pre-IWMP projects was not presented and it was informed that pre-IWMP projects are being implemented by Rural Development Department, Govt. of Assam. A representative of Dept. of Panchayat & Rural Development, Govt. of Assam was also present in the meeting and he promised that the status of pre-IWMP projects will be made available to the SLNA at the earliest.

(iii) It was informed that all 57 DPRs of projects sanctioned during 2009-10 have been prepared. AS (LR) desired that these DPRs may be uploaded on the website. Considering the progress of projects sanctioned under IWMP during 2009-10, the Committee appraised & cleared 16050 ha of area falling in 4 projects in Golaghat District of Assam for the year 2010-11. The list of projects appraised & cleared is at **Annexure-II**. For the remaining area, the SLNA, Assam was requested to prepare the GIS based District watershed maps clearly demarcating microwatersheds as

already suggested by the Department. The Director (IWDP-NE) informed that many of the Preliminary Project Reports (PPRs) submitted by SLNA, Assam have discrepancies in respect of area proposed in PPR formats VI & VII. The Committee advised the chairman, SLNA, Assam to rectify these defects and come up for appraisal in the next meeting. The Committee also observed that the project size should be manageable in the range of 5000 ha.

4. Jharkhand:

(i) The CEO, SLNA, Jharkhand State Watershed Mission made a presentation before the Steering Committee about the achievements made under IWMP and projects to be taken up during 2010-11. In the proposal it was requested to appraise & clear an area of 0.97 lakh ha (against a tentative target of 2.37 lakh ha) for the year 2010-11.

(ii) The committee observed that the State of Jharkhand has made headway in the implementation of IWMP, since the 14th meeting of the Committee held on 01.09.10, during which Jharkhand had presented its proposal for consideration. The institutions for implementation of IWMP are in place, except at the District level. At the District level the process of engagement of experts & staff is in final stages. For Entry Point Activities and capacity building, the State has taken initiatives and nearly 25 % of the fund released for IWMP during 2009-10 has been already utilized. For DPR preparation, the SLNA has engaged the services of WASSAN, Hyderabad for preparation of 5 model DPRs, one each falling in 5 different regions of Jharkhand. The CEO, SLNA, Jharkhand informed the Committee that the DPR preparation will be completed by December, 2010 for the projects sanctioned during 2009-10 and assured to complete the DPR preparation, by September, 2011, for the projects proposed to be taken up during 2010-11.

(iii) Regarding the closure of non-performing pre-IWMP projects (DPAP-753 & IWDP-5), Secretary (LR) directed the CEO to take up the issue in Mission Mode by deputing dedicated personnel to different Districts for collection of requisite documents. CEO promised to resolve the issue of closure of all these projects latest by January 2011.

(iv) Considering the progress of projects sanctioned under IWMP during 2009-10 in the State, the Committee appraised & cleared 97,040 ha of area falling in 17 projects in 12 Districts of Jharkhand for the year 2010-11, subject to a condition that

the projects having area more than 7000 ha will be split into two projects with optimum project size. With this exercise, the area appraised will remain the same but the number of projects will change. The list of projects appraised & cleared is at **Annexure-II.**

(v) On the mechanism of fund flow under IWMP in Jharkhand, the Committee observed that the routing of fund through the whole Departmental hierarchy of implementing line Departments (Forest Dept. & Soil Conservation Dept.) is not appropriate and is in contravention to the provisions in the Common Guidelines. The fund flow should be from SLNA to WCDC and should not be channeled through PCCF/ Director of Soil Conservation. CEO agreed to bring this to the notice of Chairman, SLNA for necessary rectification in the process.

(vi) As to the relaxation of limits of area for appointment of NGOs as PIAs in a District / State in Left Wing Extremism affected Districts, the Committee directed the CEO, SLNA to submit specific proposal to DoLR for consideration.

5. Punjab

(i) The Chief Conservator of Soils, Soil Conservation Department, Govt. of Punjab made a presentation on the projects proposed to be taken up during 2010-11 (21 projects covering 0.70 lakh in 12 Districts) and progress made in the projects sanctioned during 2009-10.

(ii) On the progress of pre-IWMP projects in the State, it was informed that the unspent balance for the non-performing projects have been refunded to DoLR. Programme Division of DoLR pointed out that the requisite documents in those cases are yet to be received. The State representative assured to send the requisite documents at the earliest.

(iii) Regarding the progress under IWMP projects sanctioned during 2009-10, the State representative informed that the preparation of DPR is over and the improvement of the same, as per the suggestions of NRAA and DoLR, is in progress. This would be completed by January 2011.

(iv) As to the proposal for 2010-11, Secretary (LR) clarified that only those activities need to be taken under IWMP which are permissible as per the Common Guidelines and the activities like treatment of water, etc. should be left to the discretion of the concerned Departments. She also desired the SLNA, Punjab to

certify that no other watershed projects have been implemented in the areas proposed under IWMP.

(v) The Technical Expert, NRAA pointed out that diminishing ground water level in Punjab cannot be solely addressed by engineering structures. The State should give emphasis on water use efficiency of different crops and evolve policy for optimum utilization of ground water without depleting it.

(vi) After considering the district-wise proposals, giving due weightage to the Kandi area and considering the extent of assured irrigation in the Districts, the Committee appraised and approved 13 projects over an area of 53,296 ha (list at **Annexure-II**) for the year 2010-11 for Punjab in 8 Districts, excluding the Districts of Mansa, Ferozepur, Kapurthala and Bhatinda.

6. Sikkim

(i) The Additional PCCF, Dept. of Forests, Sikkim State Watershed Mission made a presentation before the Steering Committee about the achievements made under IWMP and projects to be taken up during 2010-11. In the proposal it was requested to appraise & clear an area of 0.14 lakh ha (against a tentative target of 0.14 lakh ha) for the year 2010-11.

(ii) The APCCF informed that the SLNA was earlier formed in Agriculture Dept. and only very recently it has been relocated in the Forest Dept., Sikkim. The uncertainty regarding the SLNA, for about seven months, led to slow progress in putting the institutional mechanism in place for implementation of the projects sanctioned in 2009-10. He further informed that a model DPR has already been prepared for a project sanctioned during 2009-10. However, he promised that the State will be able to engage experts & staff by the end of March 2011 and the DPR for balance projects sanctioned in 2009-10 will be completed within two months, based on the model DPR.

(iii) Regarding the proposals of 2010-11, the Committee pointed out that the proposed Entry Point Activities should be related to the watershed as provided in the Common Guidelines and the Sanction Order of SLNA should clearly specify the full designation of PIA. The Committee also suggested that SLNA should send its teams to learn from the experience of watershed development in neighbouring States, like Nagaland.

(iv) After considering the district-wise proposals, the Committee appraised and approved 3 projects over an area of 14039 ha (list at **Annexure-II**) for the year 2010-11 for Sikkim.

7. General decisions:

- a. The Committee desired to strengthen the capacity building initiative of different States by training the stakeholders of IWMP in the art & science of watershed management at Hind Swaraj Trust, Ralegan Siddhi, Maharashtra and requested all the States to send nominations for the same whenever requested by the DoLR.
- b. The Annual Action Plan (AAP) should be a part of DPR. The targets mentioned in the AAPs will be subjected to monitoring through MIS.
- c. The Committee suggested that while preparing DPRs, convergence of IWMP with MGNREGA and other schemes should always be part of overall strategy and convergence matrix should be part of the DPRs.
- d. Capacity Building strategy should lay appropriate emphasis on training of grassroot stakeholders rather than over-emphasising the training of higher officials.

The Committee appraised and cleared a total area of 1.80 lakh ha in the States of Assam, Jharkhand, Punjab and Sikkim as detailed in **Annexure –II**.

The meeting ended with a vote of thanks to the Chair.

List of participants of the sixteenth meeting of the Steering Committee on Integrated Watershed Management Programme (IWMP) held on 25.11.2010 under the chairpersonship of Secretary (LR) at Department of Land Resources, NBO Building, Nirman Bhavan, New Delhi

1. Smt. Anita Chaudhary, Secretary (LR), DoLR - In chair
2. Shri Chinmay Basu, Additional Secretary (LR), DoLR
3. Dr. Savita Anand, JS (WM), DoLR
4. Dr. A.K. Sikka, Technical Expert, NRAA
5. Smt. Krishna Tyagi, CCA, MoRD
6. Shri V.M. Arora, Director, DoLR
7. Shri Surendra Kumar, DIGF, DoLR
8. Smt. Arti Chaudhary, AIGF, DoLR
9. Shri Neeraj Kumar Srivastava, DS, DoLR
10. Dr. C.P. Reddy, DC, DoLR
11. Shri Dinesh Kumar, PSA, NIC-DoLR
12. Shri S.P. Rawal, Director (RD), Planning Commission
13. Dr. R.S. Dwivedi, Group Director (Land Resources), NRSC, Hyderabad
14. Dr. Ch. Shivaji, Scientist –E, Dept. of Science & Technology, Govt. of India
15. Dr. S. Subramanian, Scientist – C, Central Ground Water Board, Govt. of India
16. Shri B.V. Nageswar Rao, ASCO, Dept. of Agriculture & Cooperation (DAC), Ministry of Agriculture, Govt. of India
17. Shri Ravi Chopra, Director, people's Science institute, Dehradun
18. Shri M.V. Ramachandrudu, Director, WASSAN, Hyderabad
19. Dr. Prem Saran, Commissioner (Soil Conservation) & Chairman, SLNA, Govt. of Assam
20. Shri Anil Mainra, Additional PCCF, Department of Forest, Environment & Wildlife Management Govt. of Sikkim
21. Shri B. Nijalingappa, CEO, SLNA, Jharkhand State Watershed Mission, Govt. of Jharkhand
22. Shri Debasish Das, Special Secretary & CEO, SLNA, Govt. of Chhattisgarh
23. Smt. Neena Grewal, Additional Director, Watershed Management Directorate, Govt. of Uttarakhand
24. Shri Anil Kumar Sondhi, Chief Conservator of Soils, Govt. of Punjab
25. Shri D.C. Nepal, Additional Director/ CEO, SLNA, Department of Forest, Environment & Wildlife Management, Govt. of Sikkim
26. Shri B.K. Borah, Deputy Director, Panchayat & Rural Development Dept., Govt. of Assam
27. Shri Talwinder Pal Singh, Soil Conservation Officer, Govt. of Punjab, Hoshiarpur
28. Shri N.K. Mishra, Technical Expert, Jharkhand State Watershed Mission, Govt. of Jharkhand
29. Shri Monidip Chutu, Project Manager, Soil Conservation Dept., Govt. of Assam, Golaghat

Annexure-II

PROJECTS APPRAISED AND CLEARED BY STEERING COMMITTEE - DoLR
UNDER IWMP ON 25.11.10

ASSAM

(Rs. In lakh)

S. No.	Name of District	Name of Project	Name of Block (s)	Weightage	No. of MWS	Proposed Treatable area (ha.)	Project Cost* (in lakh)	Central Share (90%)	State share (10 %)	PIA	
1	Golaghat	IWMP-V/10-11	Gomari	87.5	6	4672	560.64	504.58	56.06	Divisional officer, Golaghat Soil Conservation Div., Golaghat	
2		IWMP-VI/10-11	Dergaon & Bokakhat	84.5	5	2478	297.36	267.62	29.74		
3		IWMP-VII/10-11	Bokakhat	82	9	4900	588.00	529.20	58.80		
4		IWMP-VIII/10-11	Padumoni	75	8	4000	480.00	432.00	48.00		
		Total (4 projects)				28	16050	1926.00	1733.40	192.60	

JHARKHAND

(Rs. In lakh)

S. No.	Name of District	Name of Block	Project Name 2010-11	Weightage	No. of MWS	Project Area (ha)	Total Cost of Project*	Central Share (90%)	State Share (10%)	Name of PIA
1	West Singhbhum	Jagannathpur, Kumaradungi & Manjahri	IWMP 2/10-11	117	6	5060.14	607.22	546.49	60.72	DFO, Chaibasa South Forest Division
2		Souna & Goelkera	IWMP 3/10-11	117	9	4157.64	498.92	449.02	49.89	DFO, Porahat Forest Div.
3		Souna & Goelkera	IWMP 4/10-11	117	8	4414.42	529.73	476.76	52.97	DFO, Kolhan Forest Div.
Sub - Total					23	13632.19	1635.86	1472.28	163.59	
4	Garhwa	Majhiaon, Meral & Garhwa	IWMP 1/10-11	115	6	7657.71	918.93	827.03	91.89	DFO, Garhwa North Forest Div.
5		Ranka & Ramkanda	IWMP 2/10-11	115	5	7364.52	883.74	795.37	88.37	DFO, Garhwa South Forest Div.
Sub-Total					11	15022.23	1802.67	1622.40	180.27	
6	Godda	Godda, Sundarpahar & Poraiyahat	IWMP 3/10-11	122.5	4	8476.51	1017.18	915.46	101.72	DFO, Godda Afforestation Div.
7	Palamu	Bishrampur & Chainpur	IWMP 2/10-11	115	3	7642.10	917.05	825.35	91.71	DFO, Palamu Forest Div.
8	Lohardaga	Lohardaga & Senha	IWMP 1/10-11	105	6	4550.24	546.03	491.43	54.60	DFO, Lohardaga Forest Div.
9	Giridih	Jamua & Deori	IWMP 2/10-11	102	10	4043.69	485.24	436.72	48.52	DFO, Giridih Afforestation Div.
10		Bengabad	IWMP 3/10-11	118	9	5157.35	618.88	556.99	61.89	District Soil Conservation Officer, Giridih
Sub-Total					19	9201.04	1104.12	993.71	110.41	
11	Gumla	Gumla	IWMP 2/10-11	120	9	5580.28	669.63	602.67	66.96	DFO, Gumla Forest Div.
12	Dhanbad	Baliyapur	IWMP 1/10-11	115	13	5493.34	659.20	593.28	65.92	District Soil Conservation Officer, Dhanbad

S. No.	Name of District	Name of Block	Project Name 2010-11	Weight-age	No. of MWS	Project Area (ha)	Total Cost of Project*	Central Share (90%)	State Share (10%)	Name of PIA
13	Ranchi	Namkum, Bundu, Sonahatu	IWMP 4/10-11	128	14	8415.65	1009.88	908.89	100.99	District Soil Conservation Officer, Ranchi
14		Namkum	IWMP 5/10-11	105	5	3933.29	471.99	424.80	47.20	Secretary, KGVK, Ranchi
Sub-Total					19	12348.94	1481.87	1333.69	148.19	
15	Simdega	Jaldega & Bansjor	IWMP 1/10-11	120.5	10	4830.66	579.68	521.71	57.97	District Soil Conservation Officer, Simdega
16	East Singhbhum	Potka	IWMP 3/10-11	105	7	4963.79	595.65	536.09	59.57	District Soil Conservation Officer, E. east Singhbhum
17	Bokaro	Jaridih & Kasmar	IWMP 1/10-11	110	11	5298.39	635.81	572.23	63.58	Secretary, PRADAN, Bokaro
Grand Total (17 projects[#])					135	97039.72	11644.77	10480.29	1164.48	
#	As per the decision of the Steering Committee, the projects having area more than 7000 ha. will be split into two projects with optimum project size. As a result, the number of projects will be changed and area remains same.									
*	The unit project cost for all the above projects is Rs. 12000/- per ha.									

PUNJAB

(Rs. In lakh)

S. No.	Name of District	Name of Project	Name of Block (s)	Weight-age	No. of MWS	Proposed Treatable area (ha.)	Project Cost* (in lakh)	Central Share (90%)	State share (10%)	PIA
1	Hoshiarpur	Hoshiarpur – IWMP- IV/10-11	Garhshankar	95.5	2	6800	816.00	734.40	81.60	DSCO Hoshiarpur
2		Hoshiarpur – IWMP-V/10-11	Mahilpur & Hoshiarpur II	75.5	3	7250	870.00	783.00	87.00	DSCO Hoshiarpur
3		Hoshiarpur – IWMP-VI/10-11	Bhunga & Talwara	100.5	3	4500	540.00	486.00	54.00	DSCO Hoshiarpur
Sub-Total					8	18550	2226.00	2003.40	222.60	
4	Ropar	Ropar –IWMP- III/10-11	Ropar	88.0	2	2830	339.60	305.64	33.96	DSCO Mohali
Sub-Total					2	2830	339.60	305.64	33.96	
5	Gurdaspur	Gurdaspur IWMP-II/10-11	Dhar	87.0	3	6375	765.00	688.50	76.50	DSCO Gurdaspur
Sub-Total					3	6375	765.00	688.50	76.50	
6	Ludhiana	Ludhiana – IWMP-I/10-11	Sidhwan Bet	70.0	1	2628	315.36	283.82	31.54	DSCO Ludhiana
7		Ludhiana - IWMP-II/10-11	Ludhiana II	75.0	1	2453	294.36	264.92	29.44	DSCO Ludhiana
Sub-Total					2	5081	609.72	548.74	60.98	
8	Jalandhar	Jalandhar- IWMP- I/10-11	Nakodar, Shahkot, Lohian	70.0	1	4334	520.08	468.07	52.01	DSCO Jalandhar
9		Jalandhar- IWMP- II/10-11	Phillour	70.0	1	800	96.00	86.40	9.60	DSCO Jalandhar
Sub-Total					2	5134	616.08	554.47	61.61	
10	Faridkot	Faridkot-IWMP- I/10-11	Faridkot, Kotkapura	75.0	3	5000	600.00	540.00	60.00	DSCO Faridkot
Sub-Total					3	5000	600.00	540.00	60.00	
11	Taran Taran	Taran Taran- IWMP- I/10-11	Khadur Sahib, Chohla Sahib, Valtoha, Patti	70.0	4	4026	483.12	434.81	48.31	DSCO Amritsar
Sub-Total					4	4026	483.12	434.81	48.31	

S. No.	Name of District	Name of Project	Name of Block (s)	Weightage	No. of MWS	Proposed Treatable area (ha.)	Project Cost* (in lakh)	Central Share (90%)	State share (10%)	PIA
12	Nawan Shahar	Nawan Shahar-IWMP- I/10-11	Balachaur, Saroya	97.5	3	3080	369.60	332.64	36.96	DSCO Nawan Shahar
13		Nawan Shahar-IWMP- II/10-11	Balachaur, Saroya	97.5	3	3220	386.40	347.76	38.64	DSCO Nawan Shahar
Sub-Total					14	14352	756.00	680.40	75.60	
Grand Total (13 projects)					30	53296	6395.52	5755.96	639.56	

** Unit project cost for all the above 13 projects is Rs. 12000/- per ha*

SIKKIM

(Rs. In lakh)

S. No.	Name of District	Project Name 2010-11	Block(s)	Weightage	No. of MWS	Project Area (ha)	Total Cost of Project*	Central Share (90%)	State Share (10%)	Name of PIA
1	West Sikkim	IWMP-I/ 10-11	Yuksom	120	5	4450	667.50	600.75	66.75	DFO
2	South Sikkim	IWMP I/10-11	Melli, Namchi	113	6	4599	689.85	620.87	68.99	DFO
3		IWMP II/10-11	Temi Tarku, Nam Thang	120	5	4990	748.50	673.65	74.85	DFO
Total (3 projects)					16	14039	2105.85	1895.27	210.59	

** Unit project cost for all the above 3 projects is Rs. 15000/- per ha*

**STATEWISE SUMMARY OF PROJECTS APPRAISED & CLEARED BY THE STEERING COMMITTEE
DURING 2009-10**

(Amount Rs. in Crores)

Date of meeting of Steering Committee	State	Projects cleared			Projects cleared for release of funds in the 1 st phase				
		Total no. of projects approved	Area (ha)	Total project cost	No. of projects	Area (ha)	Total project cost	1st installment of Central Share (20%)	Amount of Central Share recommended to be released (6%)
1 st meeting 04.09.09	1. Assam	57	220587	274.30	57	220587	274.30	49.38	14.81
	2. Meghalaya	18*	30000	45.00	18*	30000	45.00	8.10	2.43
	Sub-Total	75	250587	319.30	75	250587	319.30	57.48	17.24
2 nd meeting 09.09.09	3. Nagaland	22	105729	158.59	13	59343	89.01	16.02	4.80
	4. Orissa	57	294589	353.51	43	222504	267.00	48.06	14.42
	Sub-Total	79	400318	512.10	56	281847	356.02	64.08	19.22
3 rd meeting 11.09.09	5. Rajasthan	162	925599	1294.94	140	807739	1126.63	202.79	60.84
	6. Uttarakhand	34	170000	246.00	10	50000	75.00	13.50	4.05
	Sub-Total	196	1095599	1540.94	150	857739	1201.63	216.29	64.89
4 th meeting 16.09.09	7. Gujarat	68	330486	431.14	68	330486	431.14	77.60	23.28
	8. Madhya Pradesh	104*	623381	748.06	94*	546896	656.27	118.13	35.44
	9. Punjab	6	35302	42.36	6	35302	42.36	7.63	2.39
	Sub-Total	178	989169	1221.56	168	912684	1129.77	203.36	61.11
5 th meeting 18.09.09	10. Chhattisgarh	29	151716	182.06	29	151716	182.06	32.77	9.83
	Sub-Total	29	151716	182.06	29	151716	182.06	32.77	9.83
6 th Meeting 22.09.09	11. Andhra Pradesh	110	473441	568.13	103	445844	535.01	96.30	28.89
	12. Himachal Pradesh	32*	203832	305.75	18	91885	137.82	24.81	7.44
	13. Karnataka	119	491470	632.68	75	341990	436.69	78.60	23.58
	Sub-Total	261	1168743	1506.56	196	879719	1109.52	199.71	59.91
7 th meeting 30.09.09	14. Tamil Nadu	50	249524	299.43	37	186911	224.29	40.37	12.11
	15. Tripura	10	30283	45.42	10	30283	45.42	8.17	2.45
	16. Sikkim	3	14500	21.75	2	10500	15.75	2.835	0.85
	Sub-total	63	294307	366.6	49	227694	285.46	51.375	15.41
8 th Meeting 28.10.09	17. Arunachal	13	68255	100.87	13	68255	100.87	18.16	5.45
	Gujarat(Additional)	85	377722	498.97	-	-	-	-	-
	18. Maharashtra	243	995889	1255.06	140	571084	704.71	126.85	38.05
	Sub-Total	341	1441866	1854.90	153	639339	805.58	145.01	43.50
9 th meeting 23.12.09	Chhattisgarh (Additional)	12	62230	74.6761	-	-	-	-	-
	19. Jharkhand	20	119428	143.3142	20	119428	143.3142	25.7966	7.7390
	Orissa (Additional)	8	41390	49.6680	-	-	-	-	-
	20. Uttar Pradesh [#]	40	220335	264.40	40	220335	264.40	47.59	14.28
	Sub-Total	80	443383	532.0583	60	339763	407.7142	73.3866	22.0190
10 th meeting 28.01.10	21. Kerala	10	52,137	78.21	10	52,137	78.21	14.08	4.22
	22. Mizoram	16	62,435	93.65	16	62,435	93.65	16.86	5.06
	Uttar Pradesh (Bundelkhand) [#]	21	135,000	162.00	21	135,000	162.00	29.16	8.75
	Sub-Total	47	249572	333.86	47	249572	333.86	60.10	18.03
11 th meeting 10.03.10	Uttar Pradesh (21 Districts)	31	134388	161.2656					
	Madhya Pradesh (Bundelkhand)	13	69514	83.4168					
	Sub-Total	44	203902	244.6824					
Cumulative total so far		1393	6689162	8614.6207	983	4790660	6130.9142	1103.5616	331.1590

* Revised against the earlier no. of projects due to clubbing/ splitting of projects

2 projects of Bundelkhand region cleared on 23.12.09 rearranged in Bundelkhand package on 28.01.10

**STATEWISE SUMMARY OF PROJECTS APPRAISED & CLEARED BY THE
STEERING COMMITTEE DURING 2010-11**

(Amount - Rs. in Crores)

Date of meeting	State	Total no. of projects cleared	Area (ha)	Total project cost	Total Central Share (C/S) (90 %)	1 st inst. of C/S (20%)	Amount of C/S recommended for release (6%)
12 th meeting 24.06.10 (1 st in 2010-11)	1.Karnataka	127	546640	705.13	634.62	126.92	38.08
	2.Rajasthan	207	1222127	1693.47	1524.12	304.83	91.45
	Sub-Total	334	1768767	2398.60	2158.74	431.75	129.53
13 th Meeting 14.07.10 (2 nd in 2010-11)	3.Meghalaya	29	52000	78.00	70.20	14.04	4.21
	Rajasthan	6	35115	52.67	47.40	9.48	2.84
	4.Tamil Nadu [#]	59	310993	373.19	335.87	67.17	20.15
	5.Uttar Pradesh (Bundelkhand 2010-11)	50	270157	324.19	291.77	58.35	17.51
	Uttar Pradesh (Bundelkhand 2011-12)	53	269843	323.81	291.43	58.29	17.49
	Sub-Total	197	938108	1151.86	1036.67	207.33	62.20
14 th meeting 01.09.10 (3 rd in 2010-11)	6. Andhra Pradesh	171	740889	893.04	803.73	89.30	48.22
	7. Arunachal Pradesh	32	91000	136.50	122.85	13.65	7.37
	8. Tripura	10	30026	45.04	40.54	8.11	2.43
	Uttar Pradesh (non Bundelkhand)	58	487475	584.97	526.47	105.29	31.59
	Sub-Total	271	1349390	1659.55	1493.59	298.71	89.61
15 th meeting 30.09.10 (4 th in 2010-11)	9. Chhattisgarh [#]	67	299227	359.07	323.17	35.91	19.39
	10. Gujarat – Phase-I	104	515328	665.05	598.54	66.5	35.91
		Phase-II	37	198342	252.72	227.45	25.27
	Total	141	713669.9	917.77	825.99	91.78	49.56
	11. Maharashtra	370	1617058	2027.12	1824.41	20.27	109.46
	12. Manipur [#]	28	127626	191.44	197.95	21.99	11.88
	13. Nagaland	19	83081.64	124.62	112.16	12.46	6.73
	14. Orissa	62	349904	419.88	377.9	41.99	22.67
	15. Uttarakhand	39	203687	295.78	266.2	29.58	15.97
Sub-Total	726	3394254	4335.68	3927.78	253.98	76.64	
16 th meeting 25.11.10 (5 th in 2010-11)	16. Assam	4	16050	19.26	17.33	3.47	1.04
	17.Jharkhand [#]	17	97040	116.45	104.81	20.96	6.29
	18. Punjab	13	53296	63.96	57.56	11.51	3.45
	19. Sikkim	3	14039	21.06	18.95	3.79	1.14
	Sub-Total	37	180425	220.73	198.65	39.73	11.92
Total appraised during 2010-11 (incl. UP-Bundelkhand 2011-12)		1565	7630944	9766.42	8815.43	1149.13	528.92
Total appraised for 2010-11		1512	7361101	9442.61	8524	1090.85	511.434
<i>[#] Subject to reference/ reworking as per recommendations of the Committee</i>							