

ABOUT BIHAR WATERSHED DEVELOPMENT SOCIETY (BWDS) AS SLNA

1. Formation of BWDS (SLNA) vide notification No. 264 dated 18.3.2010
2. Registration of the BWDS No. 869 dated 29.4.2010
3. Appointment on deputation of Project Director-Com-CEO
4. Deputation of two Technical Experts in BWDS No. 403 dated 4.5.2010
4. Deputation of two Technical Experts in BWDS No. 460 dated 13.5.2010
5. Two saving Accounts (Administrative A/c & Project A/c) is Opened on 16.5.2010

Located between latitudes	24 17" - 27 31'20"
Attitudes	83 19' - 88 17'E
Climate	Sub arid Subtropical Monsoon type
Mean Annual Rainfall	Varies between 2000 mm (Near Northern & North Eastern corner) to 1000 mm (on Western border along Ganga Areas)
Total Area	93.6 lakh Ha.
Forest Area	6.22 lakh Ha
Land put to Non-Agricultural uses	16.47 lakh Ha.
Net area sown	55.56 lakh Ha.
Area sown more than once	18.40 lakh Ha.
Total cropped area	73.96 lakh Ha.

Human Population and Literacy rate (2001 census)

Population :

	Bihar	India
Total	829.99 lakh	10286.10 lakh
Rural Population	89.53%	72.18%
S.C. Population	15.72%	16.20%
S.T. Population	0.91%	8.20%

Literacy rate :

Total	47.00	64.84
Male	59.7	75.26
Female	33.1	53.67

Percentage of population below poverty line :

Total	43.84%	(in 2002)
Male	72.1%	83-84 rural.
Female	64.9%	83-84 rural.



	Total Geographical Area	-----	94.17 lakh Ha.
	Arable Land	-----	55.72 Lakh Ha.
	Irrigated Area	-----	30.34 Lakh Ha.
	Total Rain fed Area	-----	25.39 Lakh Ha.
	Waste Land	-----	5.44 Lakh Ha.

Annexure II

IWDP- South Bihar - District-wise/ Activity-wise Progress up to March 10

S.No.	District	Watershed Area		Bunding			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (cum)	Fin (Rs.)	Phy (cum)	Fin (Rs.)
1	Aurangabad	6418.00	3718.30	42891.1	1126353	15921.32	399280
2	Nawada	5211.62	3903.62	62483.38	1488691	40889	1029140
3	Rohtas	1029.10	97.96	6972.08	160304	6972	160356
4	Bhabua	3404.64	170.14	3316.12	76737	3316.2	76734
5	Munger	11438.19	5830.93	123365.26	2879819	50562	1295034
6	Jamui	20413.37	14482.28	274886	6931526	135469.34	3551962.00
7	Banka	20425.05	12479.24	480911.33	11212020	238241.14	6331666
8	Gaya	15253.59	10368.88	158674.41	4150804	80079.69	2040226
	Total	83593.56	51051.35	1153499.34	28026254.11	571450.69	14884398.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Grass Seeding			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	6418.00	3718.30	387.02	38702	56	9250
2	Nawada	5211.62	3903.62	340.76	34876	281.4	35612
3	Rohtas	1029.10	97.96	0	0	0	0
4	Bhabua	3404.64	170.14	0	0	0	0
5	Munger	11438.19	5830.93	1161.67	131794.28	51.5	6340
6	Jamui	20413.37	14482.28	13987	729842	623.99	167544.00
7	Banka	20425.05	12479.24	3428.88	340877	1188.54	119280
8	Gaya	15253.59	10368.88	3069.24	323831	382.39	57423
	Total	83593.56	51051.35	22374.48	1599922.12	2583.82	395449.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Pipe Outlet			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	143	19590	100	10000	143	19590
2	Nawada	577	95769	527	118974	577	95769
3	Rohtas	0	0	0	0	0	0
4	Bhabua	0	0	0	0	0	0
5	Munger	554	92896	0	0	554	92896
6	Jamui	5062	943279	531.00	87574.00	5062	943279
7	Banka	17	161840	0	0	17	161840
8	Gaya	1575	254880	538	117676	1575	254880
	Total	7928.00	1568254.00	1696.00	334224.00	7928.00	1568254.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Stone Outlet			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	333	52593	119	2832	333	52593
2	Nawada	939	125191	114	13981	939	125191
3	Rohtas	34	3547	34	3547	34	3547
4	Bhabua	0	0	0	0	0	0
5	Munger	1368	309101	215	42248	1368	309101
6	Jamui	730	140165	0.00	0.00	730	140165
7	Banka	1619	278526	294	59680	1619	278526
8	Gaya	637	122671	496	95212	637	122671
	Total	5660.00	1031794.00	1272.00	217500.00	5660.00	1031794.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Continuous Contour Trench			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	0	0	0	0	0	0
2	Nawada	4531	106087	783	21111	4531	106087
3	Rohtas	0	0	0	0	0	0
4	Bhabua	0	0	0	0	0	0
5	Munger	7167	163931	556	16730	7167	163931
6	Jamui	46257	1181490	24132.57	707122.00	46257	1181490
7	Banka	32772.84	763401	8854	194764	32772.84	763401
8	Gaya	27967.8	709218	20146.85	541700	27967.8	709218
	Total	118695.96	2924127.00	54472.42	1481427.00	118695.96	2924127.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Staggered Contour Trench			
				Sanction		Achievement	
				Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)
1	Aurangabad	0	0	0	0	0	0
2	Nawada	0	0	0	0	0	0
3	Rohtas	0	0	0	0	0	0
4	Bhabua	0	0	0	0	0	0
5	Munger	471	10776	146	3345	471	10776
6	Jamui	15920	443085	0.00	0.00	15920	443085
7	Banka	100129	2638618	17719	214244	100129	2638618
8	Gaya	20732	594692	11423.4	321361	20732	594692
	Total	137252.18	3687171.00	29288.40	538950.00	137252.18	3687171.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Refilling of Contour Trench			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	0	0	0	0	0	0
2	Nawada	0	0	0	0	0	0
3	Rohtas	0	0	0	0	0	0
4	Bhabua	0	0	0	0	0	0
5	Munger	0	0	0	0	0	0
6	Jamui	48	1106	0.00	0.00	48	1106
7	Banka	455	9172	334	6735	455	9172
8	Gaya	0	0	0	0	0	0
	Total	503.40	10278.00	334.00	6735.00	503.40	10278.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Water Absorbtion Trench			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	5442	152523	945.35	22497	5442	152523
2	Nawada	12696	398972	10518	323289	12696	398972
3	Rohtas	0	0	0	0	0	0
4	Bhabua	0	0	0	0	0	0
5	Munger	14944	502468.94	3534	102744	14944	502468.94
6	Jamui	9946	333482	8524.49	322009.00	9946	333482
7	Banka	77794	2436528	17188	453681	77794	2436528
8	Gaya	20706	602406	18576.67	519252	20706	602406
	Total	141528.00	4426379.94	59286.51	1743472.00	141528.00	4426379.94

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Diversion Trench			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	0	0	0	0	0	0
2	Nawada	0	0	0	0	0	0
3	Rohtas	0	0	0	0	0	0
4	Bhabua	0	0	0	0	0	0
5	Munger	0	0	0	0	0	0
6	Jamui	0	0	0.00	0.00	0	0
7	Banka	4294	121796	1736	49580	4294	121796
8	Gaya	0	0	0	0	0	0
	Total	4294.00	121796.00	1736.00	49580.00	4294.00	121796.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Earthen Gully Plug			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	357	316172	176	154824	357	316172
2	Nawada	433	42149	184	22178	433	42149
3	Rohtas	0	0	0	0	0	0
4	Bhabua	0	0	0	0	0	0
5	Munger	1338	216364.19	9	578	1338	216364.19
6	Jamui	2950	1426993	838.00	434636.00	2950	1426993
7	Banka	1575	3197052	1098	1449796	1575	3197052
8	Gaya	1571	1486902	755	323138	1571	1486902
	Total	8224.00	6685632.19	3060.00	2385150.00	8224.00	6685632.19

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Stone Gully Plug			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	3	6832	0	0	3	6832
2	Nawada	0	0	0	0	0	0
3	Rohtas	6	1028	6	1030	6	1028
4	Bhabua	0	0	0	0	0	0
5	Munger	218	352965	4	6575	218	352965
6	Jamui	1193	952283	324.00	230923.00	1193	952283
7	Banka	342	389862	213	82426	342	389862
8	Gaya	1342	1247974	612	206778	1342	1247974
	Total	3104.00	2950944.00	1159.00	527732.00	3104.00	2950944.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Loose Boulder Structure			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	370	739574	151	272110	370	739574
2	Nawada	270	441268	260	388343	270	441268
3	Rohtas	3	13913	3	13914	3	13913
4	Bhabua	0	0	0	0	0	0
5	Munger	45	138747	5	9280	45	138747
6	Jamui	249	1493578	38.00	159480.00	249	1493578
7	Banka	796	1647592	128	169966	796	1647592
8	Gaya	430	1513899	116	490548.48	430	1513899
	Total	2163.00	5988571.00	701.00	1503641.48	2163.00	5988571.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Plantation (Forestry)			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	84716	443975	6610	31640	84716	443975
2	Nawada	196535	1321187	90393	637761	196535	1321187
3	Rohtas	0	0	0	0	0	0
4	Bhabua	1400	5873	1050	4472	1400	5873
5	Munger	62988	265215	600	16800	62988	265215
6	Jamui	596021	2796877	110177.00	1151876.00	596021	2796877
7	Banka	1279726	6350687	252678	1208503	1279726	6350687
8	Gaya	212773	1051117	44222	335862	212773	1051117
	Total	2434159.00	12234931.00	505730.00	3386914.00	2434159.00	12234931.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Plantation (Horticulture)			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	15910	636400	5225	134378	15910	636400
2	Nawada	32760	1374290	8292	261281	32760	1374290
3	Rohtas	0	0	0	0	0	0
4	Bhabua	1200	23210	740	4810	1200	23210
5	Munger	47666	1424550.6	6167	195673	47666	1424550.6
6	Jamui	130139	5042198	25923.00	898712.00	130139	5042198
7	Banka	147878	3691882	72410	1843975	147878	3691882
8	Gaya	61285	2017880	21022	469550	61285	2017880
	Total	436838.00	14210410.60	139779.00	3808379.00	436838.00	14210410.60

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Earthen Check Dam			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	42	2257625	7	346701	42	2257625
2	Nawada	6	503193	1	80301	6	503193
3	Rohtas	1	16800	0	0	1	16800
4	Bhabua	2	44020	0	0	2	44020
5	Munger	15	807317	3	81047	15	807317
6	Jamui	58	3792984	21.00	1326211.00	58	3792984
7	Banka	47	2055452	30	1274539	47	2055452
8	Gaya	95	8649798	38	3188192	95	8649798
	Total	266.00	18127189.00	100.00	6296991.00	266.00	6296991.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Concrete Check Dam			
				Sanction		Achievement	
				Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)
1	Aurangabad	0	0	0	0	0	0
2	Nawada	5	963363	1	40128	5	963363
3	Rohtas	0	0	0	0	0	0
4	Bhabua	0	0	0	0	0	0
5	Munger	11	1933313	0	0	11	1933313
6	Jamui	16	3453252	1.00	31500.00	16	3453252
7	Banka	28	4502890	1	40040	28	4502890
8	Gaya	16	2979941	1	26900	16	2979941
	Total	76.00	13832759.00	4.00	138568.00	76.00	13832759.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Gabion Structure			
				Sanction		Achievement	
				Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)
1	Aurangabad	3	99840	0	0	3	99840
2	Nawada	6	118314	0	0	6	118314
3	Rohtas	0	0	0	0	0	0
4	Bhabua	0	0	0	0	0	0
5	Munger	47	1107179	0	0	47	1107179
6	Jamui	119	6634544	2.00	75476.00	119	6634544
7	Banka	38	1156852	0	0	38	1156852
8	Gaya	22	1222174	4	168740	22	1222174
	Total	235.00	10338903.00	6.00	244216.00	235.00	10338903.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Water Harvesting Structure			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	109	8686675	20	1441337	109	8686675
2	Nawada	90	8490002	18	1862080	90	8490002
3	Rohtas	3	190940	2	48686	3	190940
4	Bhabua	18	1682441	12	1273166	18	1682441
5	Munger	133	11679468	16	927755	133	11679468
6	Jamui	322	24794182	59.00	2891529.00	322	24794182
7	Banka	290	12494278	110	5082190	290	12494278
8	Gaya	197	19515828	56	3807690	197	19515828
	Total	1162.00	87533814.00	293.00	17334433.00	1162.00	87533814.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Others			
				Sanction		Achievement	
		Total area Ha.	Sanctioned area Ha.	Phy (Ha)	Fin (Rs.)	Phy (Ha)	Fin (Rs.)
1	Aurangabad	0	0	0	0	0	0
2	Nawada	0	0	0	0	0	0
3	Rohtas	0	0	0	0	0	0
4	Bhabua	0	0	1	21472	0	0
5	Munger	4	317184	0	0	4	317184
6	Jamui	0	0	0.00	0.00	0	0
7	Banka	10831	2405111	966	82781	10831	2405111
8	Gaya	15	1543017	4	142493	15	1543017
	Total	10850.00	4265312.00	971.00	246746.00	10850.00	4265312.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Supervision Cost		NGO Management Cost	
		Total area	Sanctioned area	Sanction Rs.	Achievement Rs.	Sanction Rs.	Achievement Rs.
1	Aurangabad	6418.00	3718.30	1109570	213991	3386524	1616202
2	Nawada	5211.62	3903.62	1083838	410833	3637023	2430713
3	Rohtas	1029.10	97.96	34806	24104	91016	91015
4	Bhabua	3404.64	170.14	154160	119031	429538	429538
5	Munger	11438.19	5830.93	1586433.83	178714	4977380	1242633
6	Jamui	20413.37	14482.28	4144394	882482.00	14141105	4125133.00
7	Banka	20425.05	12479.24	3739073	1476242	13345412	6006651
8	Gaya	15253.59	10368.88	3940473	1023770	11520690	4934891
	Total	83593.56	51051.35	15792747.83	4329167.00	51528688.00	20876776.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Capacity Building		Women/Trng. & Dev	
		Total area	Sanctioned area	Sanction Rs.	Achievement Rs.	Sanction Rs.	Achievement Rs.
1	Aurangabad	6418.00	3718.30	357934	164391	3123100	310500
2	Nawada	5211.62	3903.62	372548	144115	3687350	1340916
3	Rohtas	1029.10	97.96	45508	23369	0	0
4	Bhabua	3404.64	170.14	131453	61094	0	0
5	Munger	11438.19	5830.93	414855	198329	3338600	0
6	Jamui	20413.37	14482.28	951057	473526.00	9653200	0.00
7	Banka	20425.05	12479.24	946716	399195.5	6897050	1661250
8	Gaya	15253.59	10368.88	767245	345569	7386600	0
	Total	83593.56	51051.35	3987316.00	1809588.50	34085900.00	3312666.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Maintenance Fund		Feasibility Study Cost	
		Total area	Sanctioned area	Sanction Rs.	Achievement Rs.	Sanction Rs.	Achievement Rs.
1	Aurangabad	6418.00	3718.30	829500	0	248091	215516
2	Nawada	5211.62	3903.62	781778	0	409177	319352
3	Rohtas	1029.10	97.96	0	0	0	0
4	Bhabua	3404.64	170.14	0	0	262783	131391
5	Munger	11438.19	5830.93	1201485	0	416085	162415
6	Jamui	20413.37	14482.28	3394233	0	1288362	782028.00
7	Banka	20425.05	12479.24	3685612	0	1296399	974392
8	Gaya	15253.59	10368.88	3311939	0	848266	572519
	Total	83593.56	51051.35	13204547.00	0.00	4769163.00	3157613.00

Annexure II Contd...
IWDP- South Bihar - District-wise/ Activity-wise
Progress up to March 10

S.No.	District	Watershed Area		Grand Total (Financial)		
		Total area	Sanctioned area	Sanction Rs. Lakh	Disbursement Rs.	Expenditure Rs. Lakh
1	Aurangabad	6418.00	3718.30	236.32	99.64	53.45
2	Nawada	5211.62	3903.62	254.75	157.05	94.80
3	Rohtas	1029.10	97.96	5.58	5.36	3.66
4	Bhabua	3404.64	170.14	28.10	26.09	21.22
5	Munger	11438.19	5830.93	342.68	83.85	44.86
6	Jamui	20413.37	14482.28	946.63	297.05	183.00
7	Banka	20425.05	12479.24	857.65	409.71	291.82
8	Gaya	15253.59	10368.88	757.62	295.54	197.29
	Total	83593.56	51051.35	3429.33	1374.29	890.10
			Capacity Building initiative		24.52	24.52
				Total Disb.	1398.81	914.62

Annexure I contd....

NABARD, Bihar Regional Office, Patna

Summary-District-wise status of implementation of IWDP in South Bihar - w.e.f April 2006. Phasing up to March 2011

As on 30 April 10

Area in Ha. Amt. in Rs. lakh

Sr. No.	District	Target area	Project Sanctioned -CBP stage			Project Sanctioned -FIP stage		
			No.	WS Area	Amount Sanct.	No.	WS Area	Amount Sanct.
1	Banka	18000	6	7232.20	46.10	12	13192.85	815.23
2	Gaya	15000	4	5345.00	40.04	11	9908.59	719.20
3	Jamui	19000	5	6403.94	33.53	14	14009.43	914.94
4	Munger	12000	5	6180.75	33.49	5	5257.44	310.13
5	Nawada	5000	3	1534.62	24.81	4	3677.00	229.96
6	Rohtas	3000	1	1029.10	5.58	0	0.00	0.00
7	Kaimur	3000	3	3404.64	28.10	0	0.00	0.00
8	Aurangabad	5000	3	2972.00	21.07	3	3446.00	215.24
	Sub total	80000	30	34102.25	232.71	49	49491.31	3204.70

Annexure I contd....

NABARD, Bihar Regional Office, Patna

Summary-District-wise status of implementation of IWDP in South Bihar - w.e.f April 2006. Phasing up to March 2011

As on 30 April 10

Area in Ha. Amt. in Rs. lakh

Sr. No.	District	Target area	Amt. Disb.		Phy. Progress		Fin. Progress		
			CBP	FIP	CBP	FIP	CBP	FIP	
1	Banka	18000	40.03	369.69	452.68	4739.22	35.28	271.92	
2	Gaya	15000	36.79	361.10	332.69	3056.67	28.80	211.74	
3	Jamui	19000	31.86	462.98	408.67	3230.76	29.06	199.76	
4	Munger	12000	24.60	112.99	204.45	672.37	12.84	41.88	
5	Nawada	5000	15.62	147.73	98.83	1708.81	10.20	106.12	
6	Rohtas	3000	5.36	0.00	64.26	0	3.66	0	
7	Kaimur	3000	26.08	0.00	109.04	0	21.22	0	
8	Aurangabad	5000	20.19	107.60	179.96	955.50	13.38	56.28	
	Sub total	80000	200.53	1562.09	1850.57	14363.33	154.44	887.70	
9	Training/Capacity Building/DD Charges etc.								24.69

Annexure I contd....

NABARD, Bihar Regional Office, Patna

Summary-District-wise status of implementation of IWDP in South Bihar - w.e.f April 2006. Phasing up to March 2011 As on 30 April 10


		Rs.
Total Corpus available with NABARD, under IWDP-South Bihar		244193344
Amount disbursed as at the end of reporting period		178732022
Balance amount available as at the end of reporting period \$\$		65461322
\$\$ Excluding administrative charges for implementing the programme		
Amount required for the remaining period of the financial year		Rs. 15 Crore
Disb. during the month	Rs. lakh	388.50

Summary	Area Sanctioned	Ha	83593.56
	No.of Proj. sanctioned	Nos.	79
	Phy. Progress	Ha	16213.90
	Amt. Sanctioned	Rs. Lakh	3437.41
	Amt. Disb.	Rs. Lakh	1787.32
	Amt. Expended	Rs. Lakh	1066.83

	Rs. Lakh
	Amt. Disb
Year	
2005-06	6.97
2006-07	39.21
2007-08	154.48
2008-09	361.48
2009-10	836.67
2010-11	388.50
Total	1787.31

Planning for Projects to be taken up under IWMP during 2010-11

Total Area:	Will be Reported within a week
Total Cost:	Will be Reported within a week
Preparation of PPR/SPSP	Shall be submitted by Sept. 2010
Engagement of Staff (SLNA/DC/WC)	Next 4 Months
Preparation of DPR	By March 2011



THANKS