

**MINUTES OF THE 21st MEETING OF THE STEERING COMMITTEE ON
INTEGRATED WATERSHED MANAGEMENT PROGRAMME HELD ON
16.09.2011 AT NIRMAN BHAVAN, DEPARTMENT OF LAND RESOURCES,
NEW DELHI**

The 21st meeting of the Steering Committee on Integrated Watershed Management Programme (IWMP) was held on 16.09.2011 under the chairmanship of Secretary (LR) in the Committee Room of Department of Land Resources at NBO Building, Nirman Bhavan, New Delhi. The list of participants is at Annexure-I.

2. The Joint Secretary (WM) welcomed the participants and requested the State representatives from Jharkhand, Manipur, Mizoram and Nagaland to present the proposals to the Committee for appraisal.

3. JHARKHAND

(i) The CEO, SLNA, Jharkhand made a presentation on the progress of ongoing watershed projects of Department of Land Resources in the State of Jharkhand. The State has proposed to take up 20 new projects covering a total area of 1.06051 lakh ha during the year 2011-12 against the minimum tentative target of 2.43 lakh ha allocated by DoLR. In the 19th meeting of the Steering Committee, held on 21.06.2011, 19 projects covering 1.00062 lakh ha were appraised and cleared by the Steering Committee.

(ii) The progress of watershed projects under DPAP and IWDP in the State was also presented in the meeting. The committee discussed the performance of the implementation of IWDP and DPAP projects in Jharkhand State. The Programme Officers informed that 1532 projects under DPAP and 11 projects under IWDP have taken one or two installments only. The CEO, SLNA informed that these projects will have to be closed as these cannot be completed by December, 2012. The concerned programme officers brought to the notice of the Committee about the non-submission of requisite documents by the State Govt. of Jharkhand for closure of non-performing projects under IWDP and DPAP as per the policy decision of the Department of Land Resources. During the discussion the CEO, SLNA assured to furnish requisite information/documents in respect of non-performing projects by March, 2012 and complete ongoing projects by December, 2012.

(iii) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that the requisite number of staff and experts has not been engaged. CEO, SLNA said that the staff and experts had been engaged, but some of them have left the job owing to lower remuneration. He assured that these vacancies will be filled up by December, 2011. Secretary (LR) suggested having a panel in such cases, and as and when a vacancy arises, the same may be filled up from the panel.

(iv) The Committee was informed that 20 DPRs for projects sanctioned during 2009-10 have already been prepared and uploaded on website www.jharkhand.gov.in. Regarding projects sanctioned in 2010-11, the DPR preparation is under progress, and will be completed by December, 2011. The Committee observed that the map of Kumbharnala micro-watershed in Churchu, Hazaribagh District included in the DPR, and presented to the Committee, has not been digitized. CEO, SLNA assured that maps in all DPRs will be digitized by March, 2012.

(v) The Committee appraised and cleared all the 20 projects covering an area of 1.06051 lakh ha in 12 Districts. The list of projects appraised & cleared is at Annexure-II. Further, looking into the poor history of implementation of watershed projects in that the implementation of the IWMP projects should be monitored rigorously.

4. **MIZORAM**

(i) The Director, Rural Development Department, Mizoram made a presentation on the progress of ongoing watershed projects of Department of Land Resources in the State of Mizoram. The State has proposed to take up new projects covering a total area of 72,094 ha during the year 2011-12 against the minimum tentative target of 0.66 lakh ha allocated by DoLR.

(ii) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that the State has made satisfactory progress in positioning the WDTs and Secretary WCs but the experts and staff at SLNA and WCDC levels have not been engaged. The Joint Director, Rural Development, Government of Mizoram explained that the State Government

has approved the engagement of the staff on 01.09.2011, and an advertisement has been floated accordingly. The staff will be in place by end of November, 2011.

(iii) The Committee observed that the expenditure under DPR preparation, Entry Point Activities (EPAs) and Capacity Building is satisfactory while corresponding physical target in capacity building has not been achieved. The State representative was asked to look into this aspect.

(iv) The Committee was informed that 16 DPRs for projects sanctioned during 2009-10 have already been prepared and uploaded on website rd.mizoram.gov.in. Regarding projects sanctioned in 2010-11, the DPR preparation is under progress, and will be completed by December, 2011.

(v) The Committee also discussed the progress of implementation of IWDP projects in the State. The State representative informed that out of 52 IWDP projects sanctioned in the State, 17 were Pre Haiyali (sanctioned from 1995-96 to 2002-03) and 35 were Hariyali projects (sanctioned from 2003-04 to 2006-07). Out of these 52 projects, 24 projects have been completed and 7 have been foreclosed while funding has been stopped in four over delayed Hariyali projects, and 17 projects are ongoing. During the discussion, State representative assured to furnish requisite information documents in respect of closed projects by November, 2011 and complete the ongoing projects by December, 2012.

(vi) The Committee appraised and cleared all the 17 projects covering an area of 72,094 ha in 8 Districts of Mizoram for the year 2011-12 proposed by Mizoram and recommended for release of first installment to all projects. The list of projects appraised & cleared is at Annexure-II.

5. **NAGALAND**

(i) Secretary, Department of Land Resources Development, Government of Nagaland made a presentation on the progress of ongoing watershed projects in the State of Nagaland. The State has proposed to take up new projects covering a total area of 86,000 ha during the year 2011-12 against the minimum tentative target of 0.86 lakh ha allocated by DoLR.

(ii) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that the State has made satisfactory progress in positioning the experts and staff at various levels. Additional Director, Department of Land Resources Development, Government of Nagaland explained that some of the staff have left the job as the State is unable to provide job security. He said that the SLNA is thinking of increasing the wages to retain the experienced staff.

(iii) The Committee observed that the progress of expenditure under DPR preparation, Entry Point Activities (EPAs) and Capacity Building is satisfactory.

(iv) The Committee was informed that 22 DPRs for projects sanctioned during 2009-10 have already been prepared and these have been uploaded on website www.lrdgon.com. Regarding projects sanctioned in 2010-11, the DPR preparation is under progress, and will be completed by October, 2011.

(v) The Committee also discussed the progress of implementation of IWDP projects in the State. The State representative informed that out of 42 IWDP projects sanctioned in the State, all the projects have been completed. Secretary (LR) advised the State representatives to submit the completion reports and final evaluation reports for all the projects.

(vi) The Committee appraised and cleared all the 20 projects covering an area of 86,000 ha. in 11 Districts of Nagaland for the year 2011-12 proposed by Nagaland and recommended for release of first installment to all projects. The list of projects appraised & cleared is at Annexure-II.

6. MANIPUR

(i) CEO, SLNA, Manipur made a presentation on the progress of ongoing watershed projects in the State of Manipur. The State has proposed to take up new projects covering a total area of 1.70322 lakh ha during the year 2011-12 against the minimum tentative target of 1.52 lakh ha allocated by DoLR.

(ii) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that the State has not made satisfactory progress in positioning the experts and staff at various levels. CEO,

SLNA, Manipur explained that due to the process in devolution of power to the Panchayat and Autonomous District Councils and subsequent changes in the setting up of WCDCs and PIAs, the programme implementation has delayed. She said that the WCDCs have now been formed and project funds have also been released to them. The WDTs will be appointed by the end of September, 2011 and the process of formation of WCs is in advanced stage. Further, she informed that Entry Point Activities are being identified and will be completed by October, 2011, and the DPRs will be ready by December, 2011. Secretary (LR) said that the progress is slow and the target dates should be realistic.

(iii) The Committee also discussed the progress of implementation of IWDP projects in the State. The State representative informed that out of 43 IWDP projects sanctioned in the State, 14 were Pre Haiyali (sanctioned from 1995-96 to 2002-03) and 29 were Hariyali projects (sanctioned from 2003-04 to 2006-07). Out of these 43 projects 7 projects have been completed and 3 have been foreclosed while funding has been stopped in 14 over delayed projects, and 19 projects are ongoing. During the discussion, State representative assured to furnish requisite information documents in respect of closed projects by October, 2011 and complete the ongoing projects by December, 2012.

(iv) The Committee appraised and cleared all the 33 projects covering an area of 1,70,322 lakh ha in 9 Districts of Manipur for the year 2011-12 proposed by Manipur and recommended for release of first installment to all projects. The list of projects appraised & cleared is at Annexure-II.

7. During this meeting, a total area of 4.34 lakh ha has been appraised and cleared for the States of Jharkhand, Manipur, Mizoram and Nagaland. The State-wise details have been summarized in Annexure-III.

8. Technical Development, Extension and Training Schemes (TDET):

Three projects related to TDET scheme of the Department were also considered as under:

(i) Proposal of Gujarat State Land Development Corporation (GSLDC), Gandhinagar:

The project proposal of GSLDC for 'up-liftment of primitive tribal by sustainable agriculture in Nalkantha area of Bavala Block of Ahmedabad district' was discussed in the meeting by the Committee members. The Committee observed that the project proposal is similar to watershed development programme being implemented under IWMP scheme. After detailed discussions, the Committee suggested that GSLDC may approach SLNA for considering the project under IWMP as per Common Guidelines for Watershed Development Projects, 2008.

(ii) Proposal of IIT, Madras:

The pilot project proposal of IIT, Madras on 'enhancement and field trials of free and open sources GIS software' was discussed in detail and Committee observed that the project needs linkages with the PIAs and SLNAs of IWMP scheme so that the technology generated in the project may be used effectively in the field.

(iii) Proposal of Prakriti Foundation, Ralegan Siddhi Ahmednagar Maharashtra:

PIA made a presentation on the proposal for 'upgradation of Center on Geoinformatic Application in Rural Development (C-GARD)'. The Committee observed that the proposal was not clear and suggested that PIA should come up clearly on the activities to be taken up under the project and the action plan.

10. The meeting ended with a vote of thanks.

List of participants in the 21st meeting of the Steering Committee on Integrated Watershed Management Programme held on 16.09.2011 at Nirman Bhavan, Department of Land Resources, New Delhi

1. Shri Naveen Kumar, Secretary (LR), DoLR - In chair
2. Shri Prabhudayal Meena, Additional Secretary (LR), DoLR
3. Dr. Savita Anand, JS (WM), DoLR
4. Dr. A.K. Sikka, Technical Expert, NRAA
5. Shri V.M. Arora, Director, DoLR
6. Shri R.M. Mishra, DIGF, DoLR
7. Smt. Arti Chaudhary, AIGF, DoLR
8. Dr. C.P. Reddy, DC, DoLR
9. Shri D.N. Pathak, Chief Controller of Accounts, MoRD
10. Shri Virendra Singh, Additional Commissioner (RFS), Dept. of Agriculture & Cooperation (DAC), Ministry of Agriculture, Govt. of India
11. Shri B. Nijalingappa, C.E.O., State Level Nodal Agency, Govt. of Jharkhand
12. Shri P. Vijay Kumar, Assistant Professor, School of Agriculture, Indira Gandhi Open University Delhi
13. Shri M. Patton, Secretary, Department of Land Resource Development, Govt. of Nagaland, Kohima
14. Shri Mhathung Yanthan, Additional Director, Department of Land Resource Govt. of Nagaland, Kohima
15. Shri Renben Lotha, Administrative Officer, State Level Nodal Agency Govt. of Nagaland, Kohima
16. Smt N. Kulkarani Devi, C.E.O., State Level Nodal Agency, Govt. of Manipur, Imphal
17. Shri AK. Bowjit Singh, Technical Expert, State Level Nodal Agency, Govt. of Manipur, Imphal
18. Ms. Rajkumari Sunita Devi, GIS Expert, State Level Nodal Agency, Govt. of Manipur, Imphal
19. N. Shimrah, Finance Officer, State Level Nodal Agency, Govt. of Manipur, Imphal
20. Shri V. Lalremthanga, Additional Secretary, Department of Rural Development, Govt. of Mizoram, Aizawl
21. Smt. Ramdinliani, Joint Director, Rural Development, Govt. of Mizoram, Aizawl
22. Smt. Hmanga Ihzuali, J.P.O., Department of Rural Development, Govt. of Mizoram, Aizawl

23. Shri Anupam Bharti, Technical Expert, Integrated Watershed Management Programme (IWMP), Govt. of Jharkhand
24. Shri N.M. Mishra, Technical Expert, Integrated Watershed Management Programme (IWMP), Government of Jharkhand, Ranchi
25. Shri V.K. Charput, Joint Director, Gujrat State Land Development Corporation Ltd., Gandhi Nagar
26. Shri Suresh Chandra Verma, Project officer, Integrated Watershed Management Programme (IWMP) Haryana, Chandigarh.
27. Shri Yashpal Singh Narwaria, TO, DoLR
28. Shri Dharmendra Kumar, TO, DoLR
29. Shri Mubeen Ahmed, TO, DoLR

Annexure-II

**List of projects under Integrated Watershed Management Programme (IWMP),
for the year 2011-12, appraised and cleared by the Steering Committee
In its 21st meeting held on 16.09.2011**

JHARKHAND

(Area in Ha. and Rs. in Crore)

Sl. No.	District	Project Name	Block	Weightage	No. of MWS	Proposed Treatable area	Project Cost	Central Share (90%)	State Share (10%)	Name of PIA
1	Bokaro	IWMP-II/11-12	Chandankiyari & Chas	100.0	8	5366.78	6.44	5.80	0.64	DVC, Hazaribagh, Jharkhand
2	Bokaro	IWMP-III/11-12	Jaridih	100.0	10	5812.02	6.97	6.28	0.70	
Bokaro total					18	11178.80	13.41	12.07	1.34	
3	Giridih	IWMP-V/11-12	Birni & Bagodar	110.0	12	4694.32	5.63	5.07	0.56	DVC, Hazaribagh, Jharkhand
4	Giridih	IWMP-VI/11-12	Bagodar	110.0	11	5134.72	6.16	5.55	0.62	
5	Giridih	IWMP-VII/11-12	Bengabad & Jamua	110.0	9	4771.76	5.73	5.15	0.57	
6	Giridih	IWMP-VIII/11-12	Dhanwar & Birni	110.0	10	4862.01	5.83	5.25	0.58	
7	Giridih	IWMP-IX/11-12	Dhanwar	110.0	15	4866.05	5.84	5.26	0.58	
Giridih total					57	24328.86	29.19	26.28	2.92	
8	Hazaribagh	IWMP-V/11-12	Barhi, Padma & Chauparan	112.5	9	5381.13	6.46	5.81	0.65	DVC, Hazaribagh, Jharkhand
9	Hazaribagh	IWMP-VI/11-12	Barkatha	100.0	10	4990.07	5.99	5.39	0.60	
Hazaribagh total					19	10371.20	12.45	11.20	1.24	
10	Jamtara	IWMP-II/11-12	Jamtara & Narayanpur	110.5	9	5055.96	6.07	5.46	0.61	DVC, Hazaribagh, Jharkhand
11	Jamtara	IWMP-III/11-12	Jamtara & Gandey	108.0	10	5506.12	6.61	5.95	0.66	
Jamtara total					19	10562.08	12.67	11.41	1.27	
12	Koderma	IWMP-II/11-12	Chandwara & Koderma	113.0	9	5090.40	6.11	5.50	0.61	DVC, Hazaribagh, Jharkhand
Koderma total					9	5090.40	6.11	5.50	0.61	
13	Chatra	IWMP-I/11-12	Itkhori	100.0	12	5691.72	6.83	6.15	0.68	DVC, Hazaribagh, Jharkhand
14	Chatra	IWMP-II/11-12	Simriya, Tandwa	100.0	11	6025.95	7.23	6.51	0.72	
Chatra total					23	11717.67	14.06	12.66	1.41	
15	East singbhum	IWMP-IV/11-12	Potka	110.0	6	4277.01	5.13	4.62	0.51	Singhbhum Afforestation Div.
East singbhum total					6	4277.01	5.13	4.62	0.51	
16	Ranchi	IWMP-XIV/11-12	Kanke & Ratu	120.0	6	5229.40	6.28	5.65	0.63	Drinking water & Sanitation Dept
Ranchi total					6	5229.40	6.28	5.65	0.63	

Sl. No.	District	Project Name	Block	Weightage	No. of MWS	Proposed Treatable area	Project Cost	Central Share (90%)	State Share (10%)	Name of PIA
17	Sahebganj	IWMP-I/11-12	Borio & Taljhari	117.5	3	5483.52	6.58	5.92	0.66	WCDC, Sabibganj
		Sahebganj total			3	5483.52	6.58	5.92	0.66	
18	Saraikela kharsawan	IWMP-IV/11-12	Govindpur	125.0	7	5458.44	6.55	5.90	0.66	Secretary, KGVK Ranchi
		Saraikela kharsawan total			7	5458.44	6.55	5.90	0.66	
19	Pakur	IWMP-I/11-12	Littipara	110.5	5	5919.28	7.10	6.39	0.71	Gramin vikash trust, Ranchi
		Pakur total			5	5919.28	7.10	6.39	0.71	
20	Palamu	IWMP-IV/11-12	Chhatarpur	105.0	4	6435.23	7.72	6.95	0.77	WCDC, Palamu
		Palamu total			4	6435.23	7.72	6.95	0.77	
		Grand total			176	106051.89	127.26	114.54	12.73	

MANIPUR

(Area in Ha. and Rs. in Crore)

Sl. No.	District	Project Name	Block	Weightage	No. of MWS	Proposed treatable area	Project Cost	Central Share 90%	State Share 10%	Name of PIA
1	IMPHAL WEST	IWMP III/2011-12	Wangoi	93	17	6767	10.15	9.14	1.02	DRDA
		IMPHAL WEST Total			17	6767	10.15	9.14	1.02	
2	THOUBAL	IWMP III/2011-12	Kakching	100	11	6513	9.77	8.79	0.98	DRDA
		THOUBAL Total			11	6513	9.77	8.79	0.98	
3	TAMENGLONG	IWMP V/2011-12	Tamenglong	98	20	5090	7.64	6.87	0.76	DRDA
4	TAMENGLONG	IWMP VI/2011-12	Tamei	98	19	5950	8.93	8.03	0.89	DRDA
5	TAMENGLONG	IWMP VII/2011-12	Tousem	100	20	5860	8.79	7.91	0.88	DRDA
6	TAMENGLONG	IWMP VIII/2011-12	Nungba	100	27	5890	8.84	7.95	0.88	DRDA
		TAMENGLONG Total			86	22790	34.19	30.77	3.42	
7	CHURACHANDPUR	IWMP V/2011-12	Samulamlan	95	13	4941	7.41	6.67	0.74	DRDA
8	CHURACHANDPUR	IWMP VI/2011-12	Henglep	90	22	5273	7.91	7.12	0.79	DRDA
9	CHURACHANDPUR	IWMP VII/2011-12	Henglep	90	13	5901	8.85	7.97	0.89	DRDA
10	CHURACHANDPUR	IWMP VIII/2011-12	Thanlon	95	14	6065	9.10	8.19	0.91	DRDA
11	CHURACHANDPUR	IWMP IX/2011-12	Singhat	95	11	5802	8.70	7.83	0.87	DRDA
12	CHURACHANDPUR	IWMP X/2011-12	Saikot	95	15	5844	8.77	7.89	0.88	DRDA
13	CHURACHANDPUR	IWMP XI/2011-12	V. Tipaimukh	95	10	4605	6.91	6.22	0.69	DRDA
		CHURACHANDPUR Total			98	38431	57.65	51.88	5.76	
14	SENAPATI	IWMP IV/2011-12	Tadubi	97.5	40	6923	10.38	9.35	1.04	DRDA
15	SENAPATI	IWMP V/2011-12	Tadubi	97.5	17	5492	8.24	7.41	0.82	DRDA
16	SENAPATI	IWMP VI/2011-12	Kangpokpi	97.5	14	5224	7.84	7.05	0.78	DRDA
17	SENAPATI	IWMP VII/2011-12	Saikul	97.5	22	5476	8.21	7.39	0.82	DRDA
18	SENAPATI	IWMP VIII/2011-12	Purul	97.5	32	5928	8.89	8.00	0.89	DRDA
19	SENAPATI	IWMP IX/2011-12	Saitu	97.5	14	5410	8.12	7.30	0.81	DRDA
		SENAPATI Total			139	34453	51.68	46.51	5.17	
20	UKHRUL	IWMP VI/2011-12	Kasom Khullen	97	12	2145	3.22	2.90	0.32	DRDA
21	UKHRUL	IWMP VII/2011-12	Kamjong	97	10	3306	4.96	4.46	0.50	DRDA
22	UKHRUL	IWMP VIII/2011-12	Ukhrul	97	15	6265	9.40	8.46	0.94	DRDA

Sl. No.	District	Project Name	Block	Weight-age	No. of MWS	Proposed treatable area	Project Cost	Central Share 90%	State Share 10%	Name of PIA
23	UKHRUL	IWMP IX/2011-12	Phungyar	120	15	4850	7.28	6.55	0.73	DRDA
24	UKHRUL	IWMP X/2011-12	Chingai	97	13	4998	7.50	6.75	0.75	DRDA
25	UKHRUL	IWMP XI/2011-12	Kasom Khullen	97	9	4642	6.96	6.27	0.70	DRDA
	UKHRUL Total				74	26206	39.31	35.38	3.93	
26	CHANDEL	IWMP V/2011-12	Chandel	98	31	5780	8.67	7.80	0.87	DRDA
27	CHANDEL	IWMP VI/2011-12	Chakpikarong	98	24	5240	7.86	7.07	0.79	DRDA
28	CHANDEL	IWMP VII/2011-12	Khengjoy	95	28	5640	8.46	7.61	0.85	DRDA
29	CHANDEL	IWMP VIII/2011-12	Tengoupal	97	27	5680	8.52	7.67	0.85	DRDA
	CHANDEL total				110	22340	33.51	30.16	3.35	
30	IMPHAL EAST	IWMP III/2011-12	Sawombung	102.5	10	3787	5.68	5.11	0.57	DRDA
31	IMPHAL EAST	IWMP IV/2011-12	Keirao Bitra	102.5	5	2408	3.61	3.25	0.36	DRDA
32	IMPHAL EAST	IWMP V/2011-12	Jiribam	102.5	14	4374	6.56	5.90	0.66	DRDA
	IMPHAL EAST Total				29	10569	15.85	14.27	1.59	
33	BISHNUPUR	IWMP III/2011-12	Moirang	62.5	8	2253	3.38	3.04	0.34	DRDA
	BISHNUPUR Total				8	2253	3.38	3.04	0.34	
	Grand Total				572	170322	255.48	229.93	25.55	

MIZORAM

(Area in Ha. and Rs. in Crore)

Sl. No.	Name of District	Name of Project	Name of Block	Weight-age	No. of MW	Proposed Treatable area(Ha)	Total Project cost	Central Share (90%)	State Share (10%)	Name of PIA
1	Aizawl	IWMP- XI/2011-12	Aibawk	87.5	2	2250	3.38	3.04	0.34	Line Department
2	Aizawl	IWMP -XII/2011-12	Darlawn	87.5	4	4660	6.99	6.29	0.70	BDO, Darlawn
3	Aizawl	IWMP-XIII/2011-12	Thingsulthliah	87.5	5	5000	7.50	6.75	0.75	BDO, Thingsulthliah
4	Aizawl	IWMP -XIV/2011-12	Thingsulthliah	87.5	3	3900	5.85	5.27	0.59	BDO, Thingsulthliah
5	Aizawl	IWMP -XV/2011-12	Darlawn	87.5	3	2000	3.00	2.70	0.30	SDAO, Darlawn
6	Aizawl	IWMP -XVI/2011-12	Aibawk	87.5	5	4376	6.56	5.91	0.66	DRDA, Aizawl
	Aizawl Total				22	22186	33.28	29.95	3.33	
7	Champhai	IWMP- III/2011-12	Khawzawl	102.5	8	5000	7.50	6.75	0.75	BDO, Khawzawl
	Champhai Total				8	5000	7.50	6.75	0.75	
8	Kolasib	IWMP -III/2011-12	Thingdawl	78	4	3500	5.25	4.73	0.53	Line Dept.
	Kolasib Total				4	3500	5.25	4.73	0.53	
9	Lawngtlai	IWMP -VI/2011-12	Sangau	105.5	11	4329	6.49	5.84	0.65	BDO, Sangau
10	Lawngtlai	IWMP -VII/2011-12	Lawngtlai	105.5	9	3669	5.50	4.95	0.55	Line Department
11	Lawngtlai	IWMP -VIII/2011-12	Lawngtlai	105.5	13	5000	7.50	6.75	0.75	Line Department
	Lawngtlai Total				33	12998	19.50	17.55	1.95	
12	Lunglei	IWMP -VIII/2011-12	Lungsen	100	7	5000	7.50	6.75	0.75	BDO, Lungsen
13	Lunglei	IWMP- IX/2011-12	Lunglei	95	7	5000	7.50	6.75	0.75	AMFU, Lunglei
14	Lunglei	IWMP -X/2011-12	Lunglei	87.5	9	5000	7.50	6.75	0.75	DAO, Lunglei
	Lunglei Total				23	15000	22.50	20.25	2.25	

Sl. No.	Name of District	Name of Project	Name of Block	Weight-age	No. of MW	Proposed Treatable area(Ha)	Total Project cost	Central Share (90%)	State Share (10%)	Name of PIA
15	Mamit	IWMP -III/2011-12	W. Phaileng	95	5	5000	7.50	6.75	0.75	BDO, W. Phaileng
	Mamit Total				5	5000	7.50	6.75	0.75	
16	Saiha	IWMP -III/2011-12	Saiha	87.5	5	3410	5.12	4.60	0.51	DHO, Saiha
	Saiha Total				5	3410	5.12	4.60	0.51	
17	Serchhip	IWMP -III/2011-12	E. Lungdar	75	8	5000	7.50	6.75	0.75	BDO, E. Lungdar
	Serchhip Total				8	5000	7.50	6.75	0.75	
	Grand Total				108	72094	108.14	97.33	10.81	

NAGALAND

(Area in Ha. and Rs. in Crore)

Sl. No.	District	Project Name	Block	Weight-age	No. of MWS	Proposed treatable area	Project Cost	Central Share 90%	State Share 10%	Name of PIA
1	Dimapur	IWMP V/2011-12	Kuhoboto & Medzhephima	103	10	4000	6	5.40	0.600	DPO, Dimapur
	Dimapur	IWMP-VI/2011-12	Niuland & Kuhoboto	100	9	4000	6	5.40	0.600	
	Dimapur Total				19	8000	12	10.80	1.200	
2	Kohima	IWMP-V/2011-12	Cheiphobozuo & Kohima	96	11	5000	7.5	6.75	0.750	DPO, Kohima.
	Kohima	IWMP-VI/2011-12	Tseminyu	90	7	3500	5.25	4.73	0.525	
	Kohima Total				18	8500	12.75	11.48	1.275	
3	Kiphiri	IWMP IV/2011-12	Pongro	118	11	5000	7.5	6.75	0.750	DPO, Kiphiri
	Kiphiri Total				11	5000	7.5	6.75	0.750	
4	Longleng	IWMP IV/2011-12	Tamlu	112	8	5000	7.5	6.75	0.750	DPO, Longleng
	Longleng Total				8	5000	7.5	6.75	0.750	
5	Mon	IWMP V/2011-12	Chen	110	8	4100	6.15	5.53	0.615	DPO, Mon
	Mon Total				8	4100	6.15	5.53	0.615	
	Tue	IWMP VI/2011-12	Wakching & Mon	108	9	3900	5.85	5.26	0.585	
	Tue Total				9	3900	5.85	5.26	0.585	
6	Mokokchung	IWMP V/2011-12	Changtongia	93	7	3254	4.88	4.39	0.488	DPO, Mokokchung
	Mokokchung	IWMP VI/2011-12	Mangkolemba	91	11	5646	8.47	7.62	0.847	
	Mokokchung Total				18	8900	13.35	12.01	1.335	
7	Tunensang	IWMP V/2011-12	Sangsanyu	103	9	4800	7.2	6.48	0.720	DPO, Tuensang
	Tunensang	IWMP VI/2011-12	Longkhim, Noklak	100	7	3300	4.95	4.46	0.495	
	Tunensang Total				16	8100	12.15	10.94	1.215	
8	Phek	IWMP V/2011-12	Meluri	98	6	4800	7.2	6.48	0.720	DPO, Phek
	Phek	IWMP VI/2011-12	Meluri	96	8	4000	6	5.40	0.600	
	Phek Total				14	8800	13.2	11.88	1.320	
9	Peren	IWMP IV/2011-12	Jalukie	106	10	5000	7.5	6.75	0.750	DPO, Peren
	Peren	IWMP V/2011-12	Tening, Peren	103	6	3000	4.5	4.05	0.450	
	Peren Total				16	8000	12	10.8	1.200	

Sl. No .	District	Project Name	Block	Weight-age	No. of MWS	Proposed treatable area	Project Cost	Central Share 90%	State Share 10%	Name of PIA
10	Wokha	IWMP V/2011-12	Wozhuro, Ralan	107	12	4300	6.45	5.81	0.645	DPO, Wokha
	Wokha	IWMP VI/2011-12	Chukitong & Wokha	104	14	4600	6.9	6.21	0.69	
Wokha Total					26	8900	13.35	12.02	1.335	
11	Zunheboto	IWMP V/2011-12	Ghathashi & Sataka	104	9	4700	7.05	6.35	0.705	DPO, Zunheboto
	Zunheboto	IWMP VI/2011-12	Surohoto & Aguloto	98	7	4100	6.15	5.53	0.615	
Zunheboto Total					16	8800	13.2	11.88	1.32	
Grand Total					179	86000	129	116.1	12.90	

**STATEWISE SUMMARY OF IWMP PROJECTS APPRAISED & CLEARED
BY THE STEERING COMMITTEE FOR 2011-12**

(Amount - Rs. in Crores)

Date of meeting	State	Total no. of projects cleared	Area (ha)	Total project cost	Total Central Share (C/S) (90 %)	Total State Share (10%)	Amount of 6% of C/S	
11 th meeting 08.03.10	Madhya Pradesh (Bundelkhand)	29	161228	193.47	174.13	19.35	10.48	
13 th meeting 14.07.10	Uttar Pradesh (Bundelkhand)	53	269843	323.81	291.43	32.38	17.49	
18 th meeting 18.03.11	Tamil Nadu	56	271093	325.31	292.78	32.53	17.57	
19 th meeting 21.06.11	Andhra Pradesh	173	747117	896.54	806.89	89.65	48.41	
	Arunachal Pradesh	13	47600	71.40	64.26	7.14	3.86	
	Gujarat	Phase-I	104	531232	686.17	617.55	68.62	37.05
		Phase-II	34	181019	235.68	212.11	23.57	12.73
		Total	138	712251	921.85	829.66	92.18	49.78
	Jharkhand	19	100062	120.07	108.07	12.01	6.48	
	Meghalaya	14	37500	56.25	50.63	5.63	3.04	
	Rajasthan	229	1301201	1819.99	1638.00	182.00	98.28	
Total	586	2945731	3886.10	3497.51	388.61	209.85		
20 th meeting 18.08.11	Haryana	47	179531	215.44	193.89	21.54	11.63	
	Karnataka	Phase-I	116	548264	714.07	642.66	71.41	38.56
		Phase-II	23	106570	144.44	129.99	14.44	7.80
		Total	139	654834	858.51	772.65	85.85	46.36
	Orissa	68	379974	455.97	410.37	45.60	24.62	
	Punjab	12	67220	80.66	72.60	8.07	4.36	
	Tripura	11	30125	45.18	40.67	4.52	2.44	
	Uttar Pradesh	106	523137	627.76	564.99	62.78	33.90	
Total	383	1834821	2283.52	2055.17	228.36	123.31		
21 st meeting 16.09.11	Jharkhand	20	106052	127.26	114.55	12.73	6.87	
	Manipur	33	170322	255.48	229.93	25.55	13.80	
	Mizoram	17	72094	108.14	97.33	10.81	5.84	
	Nagaland	20	86000	129.00	116.10	12.90	6.97	
	Total	90	434468	619.88	557.91	61.99	33.48	
Total appraised so far for 2011-12		1197	5917184	7632.09	6868.93	763.22	412.18	